03-Pla-65-PM6.5/12.8 03-1F1700 – EFIS# 0300001103 Congestion Mitigation and Air Quality Improvement Program MPO ID –PLA25529 November 2016

Draft Project Report for the SR 65 Capacity and Operational Improvements to Authorize the Public Release of the Draft Environmental Document

On Route	65
Between	Galleria Boulevard/Stanford Ranch Road (PM 6.5)
And	Lincoln Boulevard (PM 12.8)

I have reviewed the right of way information contained in this report and the R/W Data attached hereto, and find the data to be complete, current and accurate:

BALLANTYNE, D STRICT DIVISION CHIEF, RIGHT OF WAY

RODNEY MURPHY, PROJECT MANAGER

APPROVAL RECOMMENDED:

APPROVED:

2 2-2-17 ET BENIPAL, DISTRICT DIREC AMARJ



Vicinity Map

OF

CA

This project report has been prepared under the direction of the following registered civil engineer. The registered civil engineer attests to the technical information contained herein and the engineering data upon which recommendations, conclusions, and decisions are based.

4/14/2017 DATE ZACHARY JAMES SIVIGLIA, REGISTERED CIVIL ENGINEER PROFESSIONA REGIO Zachary James Siviglia C73128 Exp. 12/31/2018 CIVIL

Table of Contents

Sect	ion Pa	age
ACI	RONYMS AND ABBREVIATIONS	v
1.	INTRODUCTION Project Description:	1
2.	RECOMMENDATION	3
3.	BACKGROUND Other Related Projects Rocklin Road Interchange Improvements Galleria Boulevard/Stanford Ranch Road/SR 65 Northbound Ramps I-80/SR 65 Interchange Improvements Placer Parkway Phase 1 Whitney Ranch Interim Interchange	4 4 4 4 4 4 5
	Community Interaction Support and Opposition Existing Facility	5 6 6
4.	PURPOSE AND NEED. 4A. Problem, Deficiencies, Justification 4B. Regional and System Planning A. State Planning B. Regional Planning C. Local Planning 4C. Traffic Existing (2012) Conditions Construction Year (2020) Phase 1 Design Year (2040) Collision Analysis	6 7 7 7 7 7 9 .10 .14 15 19
5.	ALTERNATIVES	.19 .19 .19 .25 .28
6.	 CONSIDERATIONS REQUIRING DISCUSSION	.29 .30 .30 .31 .31 .32 .32 .32
	Waters of the United States	.32

	1 100upianis	
	Endangered Species	
	Air Quality Conformity	34
	Cultural Resources	
	6G. Title VI Considerations	36
	6H. Noise Abatement Decision Report	36
	6I. Fish Passage	37
7	OTHER CONSIDERATIONS AS APPROPRIATE	37
/•	7A Dublic Hearing Process	
	7B. Poute Matters	
	7C Dermits	
	7D. Cooperative Agreements	
	7D. Cooperative Agreements	
	7E. Transportation Management Dian for Lise during Construction	
	7F. Transportation Wanagement Fian for Use during Construction	
	7G. Staged Construction	
	/ I. Phased Construction	
	71 Landarana Arrananat	
	71. Landscape Assessment	
	J. Accommodation of Oversize Loads	
	/K. Graffiti Control	
8.	FUNDING, PROGRAMMING, AND ESTIMATE	39
	8A. Programming	39
	8B. Funding	40
	8C. Preliminary Cost Estimate	40
9.	SCHEDULE	40
10.	RISKS	41
11.	PROJECT REVIEWS	41
11. 12.	PROJECT REVIEWS PROJECT PERSONNEL	41 41
11.11.12.13.	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS	41 41 42
 11. 12. 13. 14 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS	41 41 42
 11. 12. 13. 14. Attra 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED	41 41 42 42
 11. 12. 13. 14. Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED chments chment A Geometric Approval Drawings	41 41 42 42
 11. 12. 13. 14. Atta Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED chments chment A. Geometric Approval Drawings chment B. Transportation Analysis Report	41 41 42 42
 11. 12. 13. 14. Atta Atta Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED achments chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1	41 41 42 42
 11. 12. 13. 14. Atta Atta Atta Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED works chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies	41 41 42 42
 11. 12. 13. 14. Atta Atta Atta Atta Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED works cited chments chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies chment F. Bight-of-Way Data Sheets (DRAFT)	41 41 42 42
 11. 12. 13. 14. Atta Atta Atta Atta Atta Atta Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED works cited works cited chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies chment E. Right-of-Way Data Sheets (DRAFT) chment E. Storm Water Data Report (DRAFT)	41 41 42 42
 11. 12. 13. 14. Atta Atta Atta Atta Atta Atta Atta Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED works cited works cited chments chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies chment E. Right-of-Way Data Sheets (DRAFT) chment F. Storm Water Data Report (DRAFT) chment G. Preliminary Cost Estimate	41 41 42 42
 11. 12. 13. 14. Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED works cited chments chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies chment E. Right-of-Way Data Sheets (DRAFT) chment F. Storm Water Data Report (DRAFT) chment G. Preliminary Cost Estimate chment H. Exceptions to Design Standards (DRAFT)	41 41 42 42
 11. 12. 13. 14. Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED works cited chments chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies chment E. Right-of-Way Data Sheets (DRAFT) chment F. Storm Water Data Report (DRAFT) chment G. Preliminary Cost Estimate chment H. Exceptions to Design Standards (DRAFT) chment I. Initial Site Assessment and Aerially Deposited Lead Assessment	41 41 42 42
 11. 12. 13. 14. Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED achments chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies chment E. Right-of-Way Data Sheets (DRAFT) chment F. Storm Water Data Report (DRAFT) chment G. Preliminary Cost Estimate chment H. Exceptions to Design Standards (DRAFT) chment I. Initial Site Assessment and Aerially Deposited Lead Assessment chment I. Draft Environmental Document	41 41 42 42
 11. 12. 13. 14. Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED works citeD works cited chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies chment D. Advanced Planning Studies chment E. Right-of-Way Data Sheets (DRAFT) chment F. Storm Water Data Report (DRAFT) chment G. Preliminary Cost Estimate chment H. Exceptions to Design Standards (DRAFT) chment I. Initial Site Assessment and Aerially Deposited Lead Assessment chment J. Draft Environmental Document	41 41 42 42
 11. 12. 13. 14. Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED achments chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies chment E. Right-of-Way Data Sheets (DRAFT) chment F. Storm Water Data Report (DRAFT) chment G. Preliminary Cost Estimate chment H. Exceptions to Design Standards (DRAFT) chment I. Initial Site Assessment and Aerially Deposited Lead Assessment chment J. Draft Environmental Document chment K. Transportation Management Plan Checklist and Data Sheet chment L. Landscape Architecture Assessment Sheet (DRAFT)	41 41 42 42
 11. 12. 13. 14. Atta 	PROJECT REVIEWS PROJECT PERSONNEL LIST OF ATTACHMENTS WORKS CITED works cited chments chment A. Geometric Approval Drawings chment B. Transportation Analysis Report chment C. Traffic Analysis Memorandum – Phase 1 chment D. Advanced Planning Studies chment E. Right-of-Way Data Sheets (DRAFT) chment F. Storm Water Data Report (DRAFT) chment G. Preliminary Cost Estimate chment H. Exceptions to Design Standards (DRAFT) chment I. Initial Site Assessment and Aerially Deposited Lead Assessment chment J. Draft Environmental Document chment K. Transportation Management Plan Checklist and Data Sheet chment L. Landscape Architecture Assessment Sheet (DRAFT) chment M. Bick Register	41 41 42 42

Tables

Table 1. Baseline (2012) Conditions Freeway Operations Results)
Table 2. Baseline (2012) Intersection Operations Results 10)
Table 3. Construction Year (2020) Conditions Freeway Operations Results11	L
Table 4. Construction Year (2020) Conditions Intersection Operations Results	3
Table 5. Construction Year AM Peak Hour – Phase 1 and Baseline Alternative Freeway Operations 14	ł
Table 6. Average Annual Daily Traffic Volume 15	5
Table 7. Design Year (2040) Conditions Freeway Operations Results 16	5
Table 8. Design Year (2040) Conditions Intersection Operations Results 18	3
Table 9. Actual and Average Accident Rates from 10/1/2009 to 9/30/2012)
Table 10. SR 65 Ramp Configuration21	L
Table 11. Preliminary Project Costs for Ultimate Condition	ł
Table 12 SR65 Ramp Configuration	1
Table 13. Avoidance and Minimization Efforts and Compensatory Mitigation	;
Avoidance and Minimization Efforts	;
Table 14. Air Quality Study Report Summary 34	ł
Table 135. Anticipated Approvals, Permits, and Coordination	7
Table 16 – Capital and Support Cost 40)
Table 17– Project Milestone Schedule 40)

ACRONYMS AND ABBREVIATIONS

ADL	aerially deposited lead
ASAS	Traffic Accident Surveillance and Analysis System
Caltrans	California Department of Transportation
CEQA	California Environmental Quality Act
CFR	Code of Federal Regulations
CHP	California Highway Patrol
COZEEP	Construction Zone Enhanced Enforcement Program
CSMP	State Route 65 Corridor System Management Plan
dBA Leq(h)	A-weighted equivalent sound level
DPR	Draft Project Report
FHWA	Federal Highway Administration
GP	General Purpose
HOV	High Occupancy Vehicle
I-80	Interstate 80
ICF	ICF International
IS/MND	Draft Initial Study/Mitigated Negative Declaration
ISA	initial site assessment
LOS	level of service
mg/kg	milligrams per kilogram
mg/L	milligrams per liter
MTIP	2015/2018 Metropolitan Transportation Improvement Program
MTP/SCS	2016 Metropolitan Transportation Plan/Sustainable Communities Strategy
NEPA	National Environmental Policy Act
OD	origin-destination
PA&ED	Project Approval and Environmental Document
РСТРА	Placer County Transportation Planning Agency
PDT	Project Development Team
\mathbf{PM}_{10}	particles of 10 micrometers or smaller
PM _{2.5}	particles of 2.5 micrometers and smaller
PS&E	Plans, Specifications, and Estimate
PSR-PDS	Project Study Report – Project Development Support

RCB	reinforced concrete box
RTP	regional transportation plan
SACOG	Sacramento Area Council of Government
SPRTA	South Placer Regional Transportation Authority
SR	State Route
TMP	Transportation Management Plan
UCL	Upper Confidence Limit
VA	Value Analysis

1. INTRODUCTION

Project Description:

The California Department of Transportation (Caltrans), in cooperation with the Placer County Transportation Planning Agency (PCTPA), Placer County, and the Cities of Roseville, Rocklin, and Lincoln, proposes to widen State Route (SR) 65 from north of Galleria Boulevard/Stanford Ranch Road to Lincoln Boulevard. This project has been assigned the Project Development Processing Category 4A for widening the existing freeway without requiring a revised freeway agreement. The project is subject to federal and state environmental review requirements. Caltrans is the lead agency under the National Environmental Policy Act and under the California Environmental Quality Act.

The project is needed to relieve traffic operation and safety issues stemming from recurring morning and evening peak-period demand that exceeds the current design capacity along SR 65. The additional mainline capacity will accommodate future growth along the corridor.

The project proposes to relieve existing mainline congestion by adding capacity to improve traffic operations and safety. The additional capacity would help planned and anticipated growth along the corridor and would help achieve the mobility and economic development goals of PCTPA. The construction cost is estimated at \$51.5M, with \$50,000 for utilities. Two viable alternatives are being considered and include the following features:

 Alternative 1 (Carpool Lane) – This alternative would add a 12-foot-wide carpool/high occupancy vehicle (HOV) lane in the southbound direction of SR 65 in the median from the Blue Oaks Boulevard interchange to north of the Galleria Boulevard/Stanford Ranch Road interchange. The carpool/HOV lane would conform to the carpool/HOV lanes proposed from the I-80/SR 65 Interchange Improvements Project.

The separate I-80/SR 65 Interchange Improvements project will add a third lane in each direction of SR 65 from I-80 to Pleasant Grove Boulevard. This SR 65 Capacity and Operational Improvements project alternative would also add one 12-foot general purpose lane through the Pleasant Grove Boulevard interchange, to create a third lane on SR 65 in both directions from I-80 to Blue Oaks Boulevard, and add the following auxiliary lanes in each direction of SR 65:

- The Galleria Boulevard/Stanford Ranch Road interchange to the Pleasant Grove Boulevard interchange
- The Blue Oaks Boulevard Interchange to the Sunset Boulevard interchange
- The Whitney Ranch Parkway Interchange to the Twelve Bridges Drive interchange
- 2. Alternative 2 (General Purpose Lane) This alternative would add a 12-foot general purpose lane in the southbound direction of SR 65 from the Blue Oaks

Boulevard interchange to the Galleria Boulevard/Stanford Ranch Road offramp. The separate I-80/SR 65 Interchange Improvements project will add a third lane in each direction of SR 65 from I-80 to Pleasant Grove Boulevard. For added capacity on southbound SR 65, as recommended by the VA study, this alternative also includes an additional general purpose lane from the Blue Oaks Boulevard slip on-ramp to the Pleasant Grove Boulevard loop on-ramp. On northbound SR 65, a 12-foot general purpose lane would be added through the Pleasant Grove Boulevard interchange. These improvements would result in a third lane in both directions of SR 65 from I-80 to Blue Oaks Boulevard.

This alternative would also add an auxiliary lane on northbound SR 65 from the Galleria Boulevard interchange to the Pleasant Grove Boulevard interchange; and in both directions of SR 65 from the Blue Oaks Boulevard interchange to the Sunset Boulevard interchange, and from the Whitney Ranch Parkway interchange to the Twelve Bridges Drive interchange.

The project is listed in the Sacramento Area Council of Governments (SACOG) 2016 Metropolitan Transportation Plan/Sustainable Communities Strategy (MTP/SCS). The project is programmed in the SACOG 2015/2018 Metropolitan Transportation Improvement Program (MTIP) for preliminary engineering.

The project design and construction will be locally funded by the South Placer Regional Transportation Authority (SPRTA) Regional Transportation and Air Quality Mitigation Fee Program, which includes Placer County and the Cities of Roseville, Rocklin, and Lincoln. Exhibits showing the proposed improvements are contained in Attachment A.

Project Limits	03-Pla-65
-	PM 6.5/12.8
Number of Alternatives	Three:
	1. Carpool/High Occupancy Vehicle [HOV] Lane
	2. General Purpose Lane
	3. No Build Alternative
Current Capital Outlay	Carpool/HOV Lane: \$51.5M (2015 dollars)
Construction Estimate	General Purpose Lane: \$50.4M (2015 dollars)
Current Capital Outlay	Carpool/HOV Lane: \$50,000 (2015 dollars)
Right-of-Way and Utility	General Purpose Lane: \$50,000 (2015 dollars)
Estimate	
Funding Source	Local Agency
Funding Year	2016
Type of Facility	Freeway
Number of Structures	2
Environmental	Draft Initial Study/Mitigated Negative Declaration
Determination or	(IS/MND) - California Environmental Quality Act
Document	(CEQA)
	Categorical Exclusion – National Environmental Policy Act (NEPA)

Legal Description	In Placer County in the Cities of Rocklin, Roseville, and Lincoln. Construct high-occupancy vehicle lanes or general purpose lanes and operational improvements.
Project Development Category	4A

2. RECOMMENDATION

It is recommended that the Draft Project Report (DPR) be approved and that the IS/MND be circulated for public review and comment and that a public hearing be held.

3. BACKGROUND

SR 65 was part of the first State Highway System authorized by the State Highway Act of 1909. The original construction from Roseville to Lincoln took place between 1912 and 1914. This section of highway was adopted as freeway by the California Highway Commission on May 20, 1964.

SR 65 begins at the Interstate 80 (I-80) junction and is an important interregional route that serves local and regional traffic. SR 65 generally runs north/south and serves as a major connector for automobile and truck traffic originating from the I-80 corridor in the Roseville/Rocklin area to the SR 70/99 corridor in the Marysville/ Yuba City area. SR 65 is a vital economic link from residential areas to shopping and employment centers in southern Placer County. It is also an important route for transporting aggregate, lumber, and other commodities that is shaped by a significant growth of industrial, commercial, and residential development. The southern Placer County region is one of the fastest growing areas in California, both in terms of housing and economic development.

SR 65 was constructed as a two-lane expressway in 1971. The Roseville Bypass from I-80 to Blue Oaks Boulevard was constructed in 1985. SR 65 from Blue Oaks Boulevard to Twelve Bridges Drive was widened to a four-lane facility in 1999. The SR 65 Corridor System Management Plan (Caltrans, 2009) identified major mobility challenges including highway and roadway traffic congestion, lack of roadway capacity, and inadequate transit funding. A supplemental traffic report (Caltrans, 2012) indicated that the segment of SR 65 from Galleria Boulevard/Stanford Ranch Road to Lincoln Boulevard was experiencing operational problems caused by high peak-period traffic volumes, vehicles hours of delay, average speeds, travel time, and other traffic performance measures that were deteriorating by the increasing growth in the surrounding areas.

PCTPA identified the proposed project as a high-priority regional network project in the 2036 Placer County Regional Transportation Plan (RTP) (PCTPA, 2010). This project is included in the SPRTA Regional Traffic Congestion and Air Quality Mitigation Fee Program.

The Project Study Report – Project Development Support (PSR-PDS) for Capital Support was completed and approved on January 1, 2013 (EA-2F920K). The PSR-PDS identified and estimated the necessary project scope, schedule, and support

cost to complete the studies and work needed for the Project Approval and Environmental Document (PA&ED) phase. Several alternatives were also developed for adding one vehicle lane in each direction in the median of SR 65 from 0.5 mile north of Galleria Boulevard/Stanford Ranch Road to Lincoln Boulevard.

Other Related Projects

Rocklin Road Interchange Improvements

The City of Rocklin is proposing to improve Rocklin Road and the on- and off-ramps at the I-80 Interchange. The PSR-PDS has been completed and PA&ED is in progress.

Galleria Boulevard/Stanford Ranch Road/SR 65 Northbound Ramps

The Highway 65 Joint Powers Authority, including the PCTPA and the cities of Rocklin and Roseville, completed the PA&ED phase of this project, which proposes to reconfigure the northbound ramps of the Galleria Boulevard/Stanford Ranch Road interchange to improve operations and add capacity.

I-80/SR 65 Interchange Improvements

The project is currently in the PA&ED phase, led by the PCTPA, to improve the I-80/SR 65 interchange with high-speed connector ramps, add one additional lane to each connector ramp, add an HOV direct connector between I-80 and SR 65, and local interchange ramp improvements and street widening to accommodate these improvements.

Phase 1 of the I-80/SR 65 Interchange Improvements Project are scheduled to commence in spring 2017. The Phase 1 improvements were selected based on their ability to address the highest priority congestion and safety issues in the I-80 and SR 65 corridors. Phase 1 will widen the East Roseville Viaduct to accommodate the addition of a third northbound lane along SR 65 from I-80 to just north of the Galleria Boulevard/Stanford Ranch Road interchange. Phase 1 will include the proposed Galleria Boulevard/Stanford Ranch Road/SR 65 Northbound Ramps project improvements and improvements to the southbound Galleria Boulevard/Stanford Ranch Road slip on-ramp.

The proposed geometrics have been coordinated with the SR 65 Capacity and Operational Improvements Project to provide the appropriate and contiguous improvements along the SR 65 corridor.

Placer Parkway Phase 1

Placer County led the PA&ED phase of this project to provide access and improve circulation between and across SR 65 to support current and planned urban development within the county and the city of Rocklin. The interchange and associated improvements are needed to improve traffic capacity and enhance traffic operations and mobility that will accommodate future traffic demands in the region. The project is currently in the Plans, Specifications, and Estimate (PS&E) phase.

Whitney Ranch Interim Interchange

Construction is currently in progress for an interim interchange to connect to the existing Whitney Ranch Parkway/University Avenue. The interim improvements represent the most cost effective solution for providing adequate access to the city while maintaining an acceptable level of service on SR 65 and adjacent interchanges within the proposed project limits.

Community Interaction

The following public outreach efforts were conducted through August 2016:

- PCTPA Board Public Meeting on May 5, 2014
- Community open house on July 24, 2014
- Community meeting flyers
- Web site updates
- PCTPA e-newsletter updates
- Press releases to various publications
- PCTPA Board Public Meeting on March 25, 2015

Project stakeholders consisting of business owners, tenants, residents, and other interested organizations and individuals that may be directly affected by the proposed project were contacted including the following:

- Adventure Christian Church
- Best Step Transportation Collaborative
- Bureau of Indian Affairs
- California Trucking Association
- Cattlemen's Restaurant
- Cinemark Century Theater
- Cirby Hills Town Homes
- Courtyard Marriott Residence Inn
- Creekside Town Center
- Cresthaven
- Dry Creek Conservancy
- Golfland Sunsplash
- Hearthstone Condos
- Kaiser Permanente
- Larkspur Landing
- Lincoln Chamber of Commerce
- Lincoln Crossing Community Association
- Lincoln Transit
- Maidu Neighborhood Association
- Meadow Oaks

- Placer County Transit
- Roseville Coalition of Neighborhood Associations
- Renesus/Telfunken
- Rocklin Chamber of Commerce
- Roseville Unified School District
- Roseville Galleria
- Roseville Transit
- Stoneridge Village 1 Owners Association
- Sun City Lincoln Hills Community Association
- Sunset Plaza
- Sutter Roseville
- The Fountains
- The Preserve at Creekside
- Thunder Valley Casino Resort
- Western Placer Unified School District
- Whitney Oaks Community Association
- William Jessup University

Support and Opposition

To date, feedback regarding the proposed project, particularly during the Community Open House, has been generally supportive.

Existing Facility

In the northbound direction, SR 65 begins at I-80 as a three-lane facility consisting of the two eastbound I-80 to northbound SR 65 connector ramp lanes joined with the one-lane westbound I-80 to northbound SR 65 connector ramp. The outside lane immediately ends along the East Roseville Viaduct, and SR 65 continues north with two lanes through the Galleria Boulevard/Stanford Ranch Road interchange. A partial auxiliary lane begins prior to the Pleasant Grove Boulevard interchange and ends at the northbound off-ramp, with an overall length of approximately 1,300 feet. Past the Pleasant Grove Boulevard, northbound SR 65 continues toward the city of Lincoln as a two-lane facility with an auxiliary lane between the Pleasant Grove Boulevard and Blue Oaks Boulevard interchanges, a partial auxiliary lane for the northbound Sunset Boulevard off-ramp, and an auxiliary lane between the Twelve Bridge Drive interchange and the Lincoln Boulevard interchange.

In the southbound direction from the city of Lincoln, SR 65 has two lanes with an auxiliary lane between the Lincoln Boulevard and the Twelve Bridges Drive interchanges, a partial auxiliary lane at the southbound Sunset Boulevard off-ramp, and an auxiliary lane between the Blue Oaks Boulevard and Pleasant Grove Boulevard interchanges. A third mainline lane develops under the Galleria Boulevard/ Stanford Ranch Road interchange prior to the southbound Galleria Boulevard/ Stanford Ranch Road slip on-ramp. The three lanes continue across the East Roseville Viaduct and split into four lanes, two serving the southbound SR 65 to westbound I-80 connector ramp and two serving the SR 65 to eastbound I-80 connector ramp.

4. PURPOSE AND NEED

Purpose:

The primary purpose of the proposed project is to relieve existing mainline congestion by adding additional mainline capacity. Adding additional capacity would help planned and anticipated growth along the corridor and would help achieve the mobility and economic development goals of the PCTPA.

The project will improve traffic operations and safety in this segment of the highway.

Need:

Recurring morning and evening peak-period demand exceeds the current design capacity along SR 65, creating traffic operations and safety issues. These issues result in high delays and wasted fuel, all of which will be exacerbated by traffic from future population and employment growth.

Projected growth along the SR 65 corridor in Roseville, Lincoln, Rocklin, and South Placer County will result in additional mainline congestion. SR 65 connects major regional routes and must operate efficiently in order to serve commuter traffic, goods movement, and regional traffic in south Placer County.

4A. Problem, Deficiencies, Justification

Prior to the recent downturn in the economy, the SR 65 corridor included some of the fastest growing communities in the Sacramento region – Roseville, Rocklin, and Lincoln. The SACOG 2016 MTP/SCS estimates that these communities will continue to grow toward build-out conditions by the year 2036. Although growth in these areas will continue at a slower pace than originally estimated, the continued growth will place additional travel demands on the SR 65 and I-80 corridors and the regional roadway network. Congestion delay currently exists in the southbound and northbound directions all day, from 7 AM to 7 PM.

Because of planned development, the 2040 projected traffic volumes anticipate significantly increased congestion along SR 65.

4B. Regional and System Planning

A. State Planning

SR 65 is the principal north/south freeway connecting Placer County and Yuba County. In Caltrans District 3, the SR 65 corridor extends from the I-80/SR 65 junction north to the SR 70/SR 65 junction in Yuba County. SR 65 is important as a major lifeline route for industrial, commercial and agricultural purposes and serves as a major commuter route within and between cities located along its length.

The *State Route 65 Corridor System Management Plan* (CSMP) (Caltrans, 2009) is the State's plan for the SR 65 corridor and covers the segment between I-80 and SR 70 in Yuba County. The CSMP reviewed. The CSMP reviewed existing traffic data and projected it to a Design Year 2027. In addition, the plan determined that the freeway currently operates at Level of Service (LOS) D and that, without expanding the freeway, it will operate at LOS F.

SR 65 is identified as a principal arterial route on the National Highway System and is a Terminal Access (Surface Transportation Assistance Act) route.

The State's concept facility is a six-lane freeway plus two HOV lanes and two auxiliary lanes; the ultimate facility is an eight-lane freeway plus two HOV lanes and two auxiliary lanes.

B. Regional Planning

The proposed project is included in the 2036 Placer County RTP, with SPRTA as the lead agency.

C. Local Planning

The proposed project design and construction will be locally funded by the SPRTA Regional Transportation and Air Quality Mitigation Fee Program, which includes the county and the cities of Roseville, Rocklin, and Lincoln.

4C. Traffic

The transportation analysis used an integrated modeling approach that has three levels of detail (or modeling platforms): (1) macro, (2) meso, and (3) micro. At the macro level, the regional travel forecasting model (i.e., SACMET) was used to forecast peak period origin–destination (OD) traffic volume flows between traffic analysis zones

internal and external to the study area. At the meso level, the peak period OD flows were divided into four 1-hour trip tables and disaggregated into three modes—single occupant vehicle (SOV), HOV, and truck—and then assigned to the sub-area roadway network by using Visum software. The assignment process was based on congested travel times that reflect roadway link speeds and capacity. At the micro level, the traffic volumes were converted to individual vehicles that were assigned to the operational study area using the Vissim software, which contains detailed inputs governing traffic controls (signal timings), geometrics (lane configurations), and driver behavior.

The traffic forecasts were developed using the first two modeling platforms (macro and meso). The first platform uses a modified version of the regional SACMET model developed by the SACOG for the MTP/SCS. The second modeling platform uses the Visum sub-area trip assignment model, which was used to assign the trips generated from the SACMET model to a detailed roadway network within the study area.

The SACMET and Visum models were calibrated and validated according to the 2010 California Regional Transportation Guidelines (California Transportation Commission, 2010) and criteria approved by the Project Development Team (PDT). Both models passed applicable static and dynamic validation tests. The detailed validation results are contained in Chapter 4 of the *I-80/SR 65 Interchange Improvements Transportation Analysis Report* (Fehr and Peers, 2014).

Traffic volume forecasts are derived from future socioeconomic projections that started with regional socioeconomic projections developed by SACOG for the regional MTP/SCS. These were reviewed by the I-80/SR 65 Interchange Improvements Project Development Team and modified to better reflect local plans. Socioeconomic projections have the greatest influence on volume forecasts and will affect volume projections to a greater extent than roadway network changes or other modeling components. If these forecasts vary in reality, it will have a direct effect on future traffic volumes.

The traffic volume forecasts (and operations analysis) are also influenced by modifications to the existing transportation network caused by improvement projects anticipated to be implemented by the Construction Year and Design Year. This includes projects identified in the financially constrained project list in the MTP/SCS and projects the I-80/SR 65 Interchange Improvements Project Development Team believes would likely be constructed by the Design Year. The rationale for adding projects to the MTP/SCS list was that the Design Year is 5 years beyond the 2035 horizon of the MTP/SCS. This creates a longer timeframe for revenue to accumulate. Furthermore, the additional socioeconomic growth added to the model would also contribute to transportation revenue to help pay for these improvements.

A Transportation Analysis Report (Fehr and Peers, 2015) for the SR 65 Capacity and Operational Improvements Project; a copy of the report can be found in Attachment B. The base year used is 2012, the Construction Year used is 2020, and the Design Year is 2040. The report identified needed improvements along SR 65 to support population and economic growth through the year 2040.

Existing (2012) Conditions

Traffic operations were analyzed for baseline conditions under AM and PM peak hour conditions. Table 1 shows the LOS and average delay at the studied ramps along SR 65 under the baseline conditions. Congestion occurs at the I-80 on-ramp and along southbound SR 65 between the Pleasant Grove Boulevard and Blue Oaks Boulevard interchanges because of the high demand along the mainline combined with the Pleasant Grove on-ramp volume.

Table 1. Baseline (2012) Conditions Freeway Operations Results							
	LOS/Average Density						
			AM Peak	PM Peak			
Freeway	Location	Туре	Hour	Hour			
	I-80 WB on-ramp	Merge	<u>F/53</u>	<u>F/95</u>			
NB SR 65	I-80 to Stanford Ranch Rd	Basic	D/32	<u>F/77</u>			
	Stanford Ranch Rd Off-ramp	Diverge	D/33	<u>F/62</u>			
	Blue Oaks Blvd WB On-ramp	Merge	<u>F/60</u>	B/20			
	Blue Oaks Blvd to Pleasant Grove Blvd	Weave	<u>F/75</u>	C/21			
	Pleasant Grove Blvd Off- to On-ramp	Basic	<u>F/89</u>	C/25			
SB SR 65	Pleasant Grove Blvd WB On-ramp	Merge	<u>F/72</u>	D/31			
52 511 00	Pleasant Grove Blvd EB On-ramp	Merge	<u>F/53</u>	E/39			
	Pleasant Grove Blvd to Galleria Blvd	Basic	E/36	D/32			
	Galleria Blvd Off-ramp	Diverge	E/35	D/32			
	Eureka Rd Off-ramp	Diverge	C/26	<u>F/46</u>			
	Eureka Rd Off to On-ramp	Basic	C/21	C/23			
NB SR 65 NB SR 65 I-80 to S Stanford Blue Oal Blue Oal Blue Oal Pleasant Pleasant Pleasant Pleasant Pleasant Galleria Eureka F Eureka F Eureka F Eureka F Taylor R SR 65 O SR 65 O Douglas Douglas Douglas Douglas	Eureka Rd EB On-ramp	Merge	B/19	B/20			
	Eureka Rd to Taylor Rd	Weave	C/23	E/42			
	Taylor Rd. to SR 65	Basic	D/28	E/42			
	SR 65 Off-ramp	Diverge	C/28	<u>F/52</u>			
	SR 65 Off-ramp	Diverge	B/18	E/35			
	Douglas Blvd Off-ramp	Diverge	D/32	C/26			
	Douglas Blvd WB On-ramp	Merge	E/36	D/34			
WD 1-00	Douglas Blvd EB On-ramp	Merge	E/42	E/37			
	Douglas Blvd to Riverside Ave	Basic	D/33	D/31			
	Riverside Ave Off-ramp	Diverge	E/40	E/36			
Source: Fehr	* & Peers, 2015						
Notes:							
Bold and underline font indicate LOS F conditions.							
The LOS and average density for the study segment are reported.							

In the baseline year existing conditions, the traffic analysis shows that the intersections within the proposed project area operate at an acceptable LOS, except for at two locations. The intersection at Blue Oaks Boulevard/Washington Boulevard/SR 65 southbound ramps in the AM peak hour operates at LOS D because it serves inbound (employees) and outbound (residents) commuters for west Roseville. The Rocklin Road/Granite Drive intersection, in the PM peak hour, operates at LOS D. Table 2 shows the LOS and average delay at the study intersections under baseline conditions.

Table 2. Baseline (2012) Intersection Operations Results							
	Minimum	AM Peak	PM Peak				
	Acceptable	Hour	Hour				
Intersection	LOS	(LOS/delay)	(LOS/delay)				
6. Blue Oaks Blvd/Washington Blvd/SR 65 SB Ramps	С	<u>D/43</u>	C/33				
10. Stanford Ranch Rd/Five Star Blvd	С	B/19	C/32				
11. Stanford Ranch Rd/SR 65 NB Ramps	D	A/9	B/15				
12. Galleria Blvd/SR 65 SB Ramps	D	B/13	B/19				
13. Galleria Blvd/Antelope Creek Drive	С	B/10	C/24				
14. Galleria Blvd/Roseville Pkwy	Е	C/30	D/36				
15. Roseville Pkwy/Creekside Ridge Drive	С	A/6	B/17				
16. Roseville Pkwy/Taylor Rd	D	C/30	C/28				
17. Roseville Pkwy/Sunrise Avenue	E	D/37	D/37				
18. Atlantic Street/Wills Rd	С	B/10	B/12				
19. Atlantic Street/I-80 WB Ramps	С	A/7	B/11				
20. Eureka Rd/Taylor Rd/I-80 EB Ramps	Е	C/26	E/61				
21. Eureka Rd/Sunrise Avenue	С	C/24	C/30				
26. Douglas Blvd/Sunrise Avenue	D	C/26	D/35				
28. Pacific Street/Sunset Blvd	С	B/18	C/29				
29. Rocklin Rd/Granite Drive	С	B/15	<u>D/37</u>				
30. Rocklin Rd/I-80 WB Ramps	С	C/21	B/17				
31. Rocklin Rd/I-80 EB Ramps	С	B/17	B/20				
32. Rocklin Rd/Aguilar Rd	С	A/8	B/13				
Source: Fehr & Peers, 2015							
Notes:							
Bold and underline font indicate unacceptable operations							
The LOS and average delay in seconds per vehicle are rep	ported.						

Construction Year (2020)

In the Construction Year (2020), during the AM peak hour, the Build alternatives operate unacceptably at the Sunset Boulevard westbound off-ramp to on-ramp segment and at the Sunset Boulevard westbound on-ramp; potential mitigation includes more restrictive ramp metering at the upstream on-ramps. Alternative 1 (Carpool Lane) would have an impact at the Galleria Boulevard on-ramp to southbound SR 65 during the AM peak hour. A potential mitigation could include more restrictive ramp metering at the upstream on-ramps or construction of the ultimate phase of the planned I-80/SR 65 Interchange Improvements Project.

All three alternatives would operate at LOS D or better during the PM peak hour. Table 3 shows the LOS and delay for the freeway operations under Construction Year No Build and Build conditions.

03-Pla-65-PM6.5/12.8 SR 65 Capacity and Operational Improvements

Table 3. Construction Year (2020) Conditions Freeway Operations Results								
			Altern Carpoo (LOS/c	ative 1 ol Lane lensity)	Alterna GP L (LOS/de	ttive 2 ane ensity)	Altern No I (LOS/d	ative 3 Build lensity)
Freeway	Location	Type ^a	AM Peak Hour	PM Peak Hour	AM Peak Hour	PM Peak Hour	AM Peak Hour	PM Peak Hour
	I-80 Eastbound Connector Ramp	Basic	<u>F/45</u>	<u>F/61</u>	<u>F/47</u>	<u>F/63</u>	<u>E/44</u>	<u>F/61</u>
	Stanford Ranch	XX 7	C /24				D/31	D/32
	Grove Blvd	weave	C/24	C/20	C/24	C/20	E/36	E/36
NB	Pleasant Grove Blvd On-ramp	Merge	D/33	D/39	D/33	D/40	C/27	D/29
SR 65	Blue Oaks Blvd Off-ramp	Diverge	C/27	D/32	C/27	D/32	0/27	D/2)
	Blue Oaks Blvd to Sunset Blvd	Basic	C/19	D/26	C/19	D/27	C/25	D/29
	Whitney Ranch	Waaya	B/13	C/23	B/13	C/23	B/16	D/29
	Bridges Drive	weave	D /13	0/25	D /13	0/25	B/17	D/30
	Twelve Bridges	Weave	C/28	B/16	D/28	B/16	D/33	B/19
	Pkwy	weave	C/20	D /10	D/28	D /10	D/31	B/19
	Sunset Blvd WB On-ramp	Merge	<u>F/68</u>	C/25	<u>F/75</u>	C/25	D/29	C/21
SB	Blue Oaks Blvd WB On-ramp	Merge	D/30	C/26	C/24	C/21	<u>F/56</u>	C/26
SR 65	Pleasant Grove Blvd to Galleria Blvd	Basic	D/29	C/25	C/27	C/24	D/31	D/27
	Galleria Blvd On-ramp	Merge	<u>F/54</u>	D/34	E/42	D/33	E/39	D/33
	I-80 WB Connector Ramp	Basic	E/41	D/32	E/40	D/32	E/38	D/32
	Auburn Blvd to Douglas Blvd	Basic	D/34	<u>F/108</u>	E/35	<u>D/34</u>	E/39	F/81
EB	Eureka Rd Off- ramp	Diverge	D/30	<u>F/118</u>	D/30	<u>F/110</u>	D/39	<u>F/106</u>
1-80	SR 65 Off-ramp	Diverge	D/33	<u>F/91</u>	D/32	<u>F/95</u>	D/31	<u>F/92</u>
	SR 65 to Rocklin Rd	Basic	C/22	C/22	C/22	C/23	C/21	C/23
	Rocklin Rd to Carpool Lane Start	Basic	D/29	C/24	D/28	C/24	D/29	C24
	Atlantic Street On-ramp	Merge	E/37	D/30	E/37	D/30	E/38	D/30
WB I-80	Douglas Blvd Off-ramp	Diverge	D/33	C/27	D/33	C/28	D/33	C/27
	Douglas Blvd EB On-ramp	Merge	E/35	D/33	E/37	D/30	E/39	D/31
	Riverside Avenue Off-ramp	Diverge	D/34	D/31	D/33	D/31	D/33	D/31

03-Pla-65-PM6.5/12.8 SR 65 Capacity and Operational Improvements

Table 3. Construction Year (2020) Conditions Freeway Operations Results								
			Alternative 1		Alternative 2		Alternative 3	
			Carpo	ol Lane	GP L	lane	No E	Build
			(LOS/c	density)	(LOS/d	ensity)	(LOS/d	lensity)
			AM					
			Peak	PM Peak	AM Peak	PM Peak	AM Peak	PM Peak
Freeway	Location	Type ^a	Hour	Hour	Hour	Hour	Hour	Hour
	Antelope Rd	Divorgo	F/53	D/20	F/53	D/20	F/61	0/20
	Off-ramp	Diverge	<u>r/33</u>	<u>D/29</u>	<u>r/33</u>	D/29	<u>F/01</u>	D/29
	Truck Scales On-	Morgo	F/02	C/26	F/0/	C/26	F/05	C/27
	ramp	Wieige	F77 2	C/20	<u>1774</u>	C/20	<u> </u>	C/27
	Elkhorn Blvd EB	Morgo	F/77	D/28	F/77	D/28	F/77	D/28
	On-ramp	wieige	<u>r///</u>	<u>D/20</u>	<u>17///</u>	D/20	<u>r///</u>	D/20

Source: Fehr & Peers, 2015

^a The facility type reported is for Alternative 1. The other results are contained in the Technical Appendix in the Transportation Analysis Report (Fehr and Peers, 2015).

Notes:

Bold and underline font indicate LOS F conditions.

Shaded cells indicate a project impact.

The LOS and average density for the study segment are reported.

EB = eastbound

GP = General Purpose

- NB = northbound
- SB = southbound

WB = westbound

As shown in Table 4, the following intersections operate at an unacceptable level under the Construction Year No Build and Build conditions:

- Blue Oaks Boulevard/Washington Boulevard/SR 65 Southbound Ramps (PM peak hour only)
- Stanford Ranch Road/Five Star Avenue (PM peak only)
- Rocklin Road/Granite Drive (PM peak only)
- Rocklin Road/I-80 Eastbound Ramps (AM peak only)

During the PM peak, the proposed project would have impacts at the following study intersections:

- Stanford Ranch Road/Five Star Boulevard
- Atlantic Street/Willis Road
- Douglas Boulevard/Harding Boulevard (Alternative 2 only)
- Douglas Boulevard/I-80 Eastbound Ramps
- Douglas Boulevard/Sunrise Avenue (Alternative 2 only)
- Rocklin Road/Granite Drive
- Rocklin Road/Aguilar Road

Signal timing adjustments are a potential mitigation for the Stanford Ranch Road, Atlantic Street, and Douglas Boulevard intersections. The impacts at the Rocklin Road intersections can be mitigated by the planned improvements to the I-80/Rocklin Road interchange. These intersections would need capacity enhancements with and without the proposed project to operate at acceptable levels.

Table 4 shows the LOS and delay for the study intersections under Construction Year No Build and Build conditions.

Table 4. Construction Year (2020) Conditions Intersection Operations Results								
		Alternative 1		Alternative 2		Alternative 3 No		
		Carpo	ol Lane	GP	Lane	B	uild	
		(LOS	/delay)	(LOS/	(delay)	(LOS	/delay)	
		AM	PM	AM	PM	AM	PM	
		Peak	Peak	Peak	Peak	Peak	Peak	
Intersection	Threshold	Hour	Hour	Hour	Hour	Hour	Hour	
6. Blue Oaks Blvd/ Washington Blvd/SR 65	С	C/31	<u>D/47</u>	C/35	<u>D/44</u>	<u>D/53</u>	<u>F/126</u>	
10. Stanford Ranch Rd/ Five Star Blvd	С	C/27	<u>F/92</u>	C/27	<u>E/76</u>	C/29	<u>D/48</u>	
11. Stanford Ranch Rd/ SR 65 NB Ramps	D	B/15	C/23	B/20	C/25	B/18	B/12	
12. Galleria Blvd/SR 65 SB Ramps	D	B/17	B/16	B/17	B/17	B/17	B/16	
16. Roseville Pkwy/ Taylor Rd	D	D/49	D/51	D/46	D/53	<u>F/133</u>	D/42	
18. Atlantic Street/Wills Rd	С	C/24	<u>D/39</u>	C/24	<u>D/36</u>	B/19	C/22	
20. Eureka Rd/Taylor Rd/ I-80 EB Ramps	Е	C/25	D/52	C/25	E/72	C/22	D/41	
21. Eureka Rd/Sunrise Avenue	С	C/32	<u>D/44</u>	C/33	<u>D/44</u>	C/26	<u>E/62</u>	
23. Douglas Blvd/Harding Blvd	Е	D/51	E/77	C/30	<u>F/128</u>	D/36	<u>F/92</u>	
24. Douglas Blvd/I-80 WB Ramps	С	C/23	C/35	C/24	C/31	B/20	C/31	
25. Douglas Blvd/I-80 EB Ramps	С	B/20	<u>D/41</u>	A/10	<u>D/35</u>	B/12	C/29	
26. Douglas Blvd/Sunrise Avenue	D	C/33	D/54	C/33	<u>F/86</u>	C/28	D/39	
28. Pacific Street/Sunset Blvd	С	C/24	C/30	C/24	C/29	C/27	<u>F/86</u>	
29. Rocklin Rd/Granite Drive	С	B/17	<u>F/130</u>	B/18	<u>F/130</u>	B/19	<u>F/127</u>	
30. Rocklin Rd/I-80 WB Ramps	С	C/23	C/27	C/29	C/25	C/21	<u>D/38</u>	
31. Rocklin Rd/I-80 EB Ramps	С	<u>D/42</u>	<u>E/57</u>	<u>D/49</u>	<u>D/46</u>	<u>D/37</u>	C/33	

Source: Fehr & Peers, 2015

Notes:

Bold and underline font indicate unacceptable operations.

Shaded cells indicate a project impact.

The LOS and average delay in seconds per vehicle are reported.

Phase 1

A Phase 1 analysis was conducted to determine what additional benefits would improve the AM peak period during the Construction Year (2020). Phase 1 would widen SR 65 to provide an additional lane between the Pleasant Grove Boulevard offramp and loop on-ramp, resulting in three lanes in each direction from I-80 to the Blue Oaks Boulevard interchange. Auxiliary lanes would also be added in both directions between the Galleria Boulevard/Stanford Ranch Road and Pleasant Grove Boulevard interchanges. Table 5 compares the Phase 1 improvements to the baseline conditions, which assumes that Phase 1 of the I-80/SR 65 Interchange Improvements Project would also be in place to reduce the majority of congestion that currently occurs along mainline SR 65.

Construction of Phase 1 would improve conditions at the Blue Oaks Boulevard ramps but would deliver more volume to the Galleria Boulevard interchange, causing a minor bottleneck until the future phases of the I-80/SR 65 Interchange Improvements Project are constructed. The Traffic Analysis Memorandum – Phase 1 (Fehr & Peers, 2016) is included in Attachment C.

Table 5. Construction Year AM Peak Hour – Phase 1 and Baseline Alternative Freeway Operations					
		Baseline	e Alternative	Phase 1	Alternative
			LOS/		LOS/
Freeway	Location	Туре	Density	Туре	Density
	I-80 to Stanford Ranch Rd	Basic	D/27	Basic	D/26
	Stanford Ranch Rd Off-ramp	Diverge	C/24	Diverge	C/24
	Stanford Ranch Rd On-ramp	Merge	D/31	-	-
NB SR 65	Pleasant Grove Blvd Off-Ramp	Diverge	E/36	-	-
	Stanford Ranch Rd to Pleasant Grove Blvd	-	-	Weave	C/23
	Pleasant Grove Blvd Off-ramp to On- ramp	Basic	E/36	Basic	C/23
	Pleasant Grove Blvd to Blue Oaks Blvd	Weave	C/27	-	-
	Pleasant Grove Blvd On-ramp	-	-	Merge	D/31
	Blue Oaks Blvd Off-ramp	-	-	Diverge	C/25
	Blue Oaks Blvd WB On-ramp	Merge	<u>F/78</u>	Merge	E/40
	Blue Oaks Blvd to Pleasant Grove Blvd	Weave	<u>F/54</u>		
	Blue Oaks Blvd EB On-Ramp	-	-	Merge	D/32
	Pleasant Grove Blvd Off-ramp	-	-	Diverge	C/27
SB SR 65	Pleasant Grove Blvd Off-ramp to On- ramp	Basic	E/36	Basic	C/24
	Pleasant Grove Blvd WB On-ramp	Merge	D/30	Merge	C/22
	Pleasant Grove Blvd EB On-ramp	Merge	D/29	Merge	C/24
	Pleasant Grove Blvd to Galleria Blvd	Basic	D/31	Basic	D/28
	Galleria Blvd Off-ramp	Diverge	D/32	Diverge	C/27
	Galleria Blvd On-ramp	Merge	E/37	Merge	F/46
	I-80 Off-ramp	Diverge	D/33	Diverge	D/33
Source: Fel	nr & Peers, 2015				

Table 5. Construction Year AM Peak Hour – Phase 1 and Baseline Alternative Freeway Operations								
		Baseline	e Alternative	Phase 1 Alternative				
			LOS/		LOS/			
Freeway	Location	Туре	Density	Туре	Density			
Note:								
Bold and underline font indicate unacceptable operations.								

Design Year (2040)

Table 6 compares the daily forecast volumes for mainline SR 65 in the Design Year with the existing conditions for all vehicles and trucks in the proposed project area.

Table 6. Average Annual Daily Traffic Volume								
				D	esign Year	Condition	ns	
					Alternative 2			
	Exis	ting	Alterna	ative 1	General Purpose		Alternative 3	
	Condi	tions ^a	Carpoo	l Lane	Lane		No Build	
Segment	Total	Trucks	Total	Trucks	Total	Trucks	Total	Trucks
I-80 to Galleria Blvd/Stanford Ranch Rd	106,100	3,500	168,100	6,300	169,000	6,400	158,000	6,200
Stanford Ranch Rd/ Galleria Blvd to Pleasant Grove Blvd	104,400	3,500	169,200	6,600	170,900	6,700	152,400	6,300
Pleasant Grove Blvd to Blue Oaks Blvd	83,400	3,100	159,800	6,300	162,300	6,400	140,800	6,000
Blue Oaks Blvd to Sunset Blvd	65,300	2,400	134,600	4,900	135,700	4,900	112,100	4,600
Sunset Blvd to Whitney Ranch Pkwy/Placer Pkwy	54 000	1 900	114,000	3,700	114,600	3,700	96,900	3,300
Whitney Ranch Pkwy/Placer Pkwy to Twelve Bridges Dr	54,000	1,900	126,500	3,500	127,000	3,500	112,700	3,400
Twelve Bridges Drive to Lincoln Blvd ^b	48,800	1,900	104,300	3,200	104,500	3,200	93,600	3,000
Lincoln Blvd to Ferrari Ranch Rd	-	-	61,100	2,700	61,400	2,700	56,300	2,600
Source: Fehr & Peers	2015							

^a The existing conditions total volume data is from 2009 as reported in the PeMS database. The existing truck volumes are estimated from the base year SACMET model.

Freeway operations improve under Build conditions, except for one location for each alternative:

- Alternative 1 (Carpool Lane) Westbound I-80 at Elkhorn Boulevard eastbound • On-ramp (Carpool Lane alternative) (AM peak)
- Alternative 2 (General Purpose Lane) Westbound I-80 at Truck Scales On-ramp • AM peak)

03-Pla-65-PM6.5/12.8 SR 65 Capacity and Operational Improvements

Table 7. Design Year (2040) Conditions Freeway Operations Results								
			Alternative 1 Carpool Lane (LOS/density) AM PM		Alternative 2 General Purpose Lane (LOS/density)		Alternative 3 No Build (LOS/density)	
Freeway	Location	Type ^a	AM Peak Hour	PM Peak Hour	AM Peak Hour	PM Peak Hour	AM Peak Hour	PM Peak Hour
Treeway	I-80 to Stanford Ranch Rd	Weave	C/28	D/33	C/28	D/32	C/26	<u>F/79</u>
	Stanford Ranch Rd to Pleasant Grove Blvd	Weave	D/30	D/33	D/30	D/34	E/40 E/40	<u>F/67</u> E/40
NB	Pleasant Grove Blvd On-ramp	Merge	D/31	D/33	D/31	D/35	6222	G/22
SR 65	Blue Oaks Blvd Off-ramp	Diverge	C/27	D/31	C/28	D/32	C23	C/22
	Blue Oaks Blvd to Sunset Blvd	Basic	C/19	C/26	C/19	C/26	C/21	C/21
	Whitney Ranch Pkwy to Twelve Bridges Drive	Weave	B/15	C/24	B/16	C/24	C/19	C/24
	Lincoln Blvd to Twelve Bridges Drive	Weave	D/34	B/17	D/33	B/17	D/28	B/17
	Twelve Bridges Drive to Placer Pkwy	Weave	D/30	B/17	D/29	C/22	D/30	C/19
	Sunset Blvd to Blue Oaks Blvd	Weave	D/34	C/24	D/34	C/24	<u>F/102</u>	D/29
SB SR 65	Blue Oaks Blvd WB On-ramp	Merge	D/32	C/27	D/32	C/27	<u>F/107</u>	<u>F/48</u>
	Blue Oaks Blvd to Pleasant Grove	Weave	D/33	C/28	D/32	D/28	<u>F/79</u>	<u>F/48</u>
	Blvd Pleasant Grove	Merge	D/33	D/30	<u>F/46</u>	D/34	<u>F/82</u>	<u>F/89</u>
	Pleasant Grove Blvd to Galleria Blvd	Basic	E/35	D/34	E/36	D/33	E/37	E/37
	Auburn Blvd to Douglas Blvd	Basic	E/39	D/32	D/32	E/36	E/42	E/35
EB	Douglas Blvd to Eureka Rd	Weave	C/27	C/27	C/23	C/27	C/27	E/41
1-00	SR 65 Off-ramp	Diverge	C/24	C/24	C/22	C/25	C/24	<u>F/58</u>
	SR 65 to Rocklin Rd	Basic	C/26	C/26	C/24	D/27	C/24	D/26
WB	Rocklin Rd to Carpool Lane Start	Basic	D/31	D/30	D/27	D/33	D/30	D/30
I-80	SR 65 to Atlantic Street	Weave	C/27	C/23	C/24	C/24	C/25	C/24

03-Pla-65-PM6.5/12.8 SR 65 Capacity and Operational Improvements

Table 7. I	Table 7. Design Year (2040) Conditions Freeway Operations Results								
					Altern	ative 2			
			Altern	ative 1	General Purpose		Alternative 3		
			Carpoo	Carpool Lane		Lane		No Build	
			(LOS/d	lensity)	(LOS/d	lensity)	(LOS/density)		
			AM	PM	AM	PM	AM	PM	
			Peak	Peak	Peak	Peak	Peak	Peak	
Freeway	Location	Type ^a	Hour	Hour	Hour	Hour	Hour	Hour	
	Atlantic Street On-ramp	Merge	E/41	E/37	E/36	E/38	E/38	E/39	
	Douglas Blvd Off- ramp	Diverge	E/36	D/34	D/32	D/32	D/34	D/32	
	Douglas Blvd EB On-ramp	Merge	E/39	D/33	D/31	E/35	E/35	E/36	
	Riverside Avenue Off-ramp	Diverge	D/35	D/33	D/33	D/34	<u>D/34</u>	D/35	
	Antelope Rd to Truck Scales	Weave	<u>F/48</u>	C/26	<u>F/59</u>	C/26	<u>F/70</u>	C/28	
	Truck Scales On-ramp	Merge	<u>F/79</u>	C/27	<u>F/88</u>	D/29	<u>F/87</u>	D/29	
	Elkhorn Blvd EB On-ramp	Merge	<u>F/91</u>	C/27	<u>F/54</u>	C/28	<u>F/61</u>	C/28	

Source: Fehr & Peers, 2015

^a The facility type reported is for Alternative 1. The other results are contained in the Technical Appendix in the Transportation and Analysis Report (Fehr and Peers, 2015)

Notes:

Bold and underline font indicate LOS F conditions.

Shaded cells indicate a project impact.

The LOS and average density for the study segment are reported.

Table 8 shows the LOS and delay for the study intersections under Design Year, No Build and Build conditions. Fourteen study intersections are projected to operate at an unacceptable level under No Build conditions.

The project would eliminate unacceptable operations at 2 or 3 out of 11 intersections, depending on the Build alternative (Roseville Parkway/Sunrise Avenue and Rocklin Road/I-80 Eastbound Ramps for both alternatives and Eureka Road/Taylor Road/I-80 Eastbound Ramps for Alternative 1 Carpool Lane. Compared to the No Build scenario, the Build alternatives would increase delays at the following locations:

- Roseville Parkway/Taylor Road (AM peak)
- Douglas Boulevard/Harding Boulevard (PM peak)
- Douglas Boulevard/Sunrise Avenue (PM peak)
- Rocklin Road/I-80 Westbound Ramps (PM peak)

Signal timing may be adjusted to mitigate delays at the Roseville Parkway/Taylor Road intersection.

Table 8 shows the LOS and delay for the freeway operations under Design Year No Build and Build conditions.

Table 8. Design Year (2040) Con	ditions Inters	ection Op	perations	Results			
				Alternative 2			
		Altern	ative 1	Gei	neral	Alter	mative 3
		Carpo	ol Lane	Purpose Lane		No	Build
		(LOS)	(delay)	(LOS	/delay)	(LO	S/delay)
	Minimum	AM Deals	PM Deals	AM Deels	PM Deals	AM Deals	DM Daalt
Intersection		Hour	Hour	Hour	Hour	Hour	Hour
6 Blue Oaks Blvd/Washington	C LOS	Hour	Hour	Hour	Hour	Hour	Hour
Blvd/SR 65 SB Ramps	С	<u>E/57</u>	<u>F/140</u>	<u>E/59</u>	<u>F/153</u>	<u>F/90</u>	<u>F/214</u>
7. Blue Oaks Blvd/SR 65 NB Ramps	С	B/17	<u>D/45</u>	B/16	<u>D/49</u>	B/17	<u>F/94</u>
10. Stanford Ranch Rd/Five Star Blvd	С	C/27	<u>F/82</u>	C/26	<u>E/57</u>	C/26	<u>F/85</u>
11. Stanford Ranch Rd/SR 65 NB Ramps	D	B/11	D/36	B/12	B/19	B/19	C/21
12. Galleria Blvd/SR 65 SB Ramps	D	B/19	C/25	B/17	B/19	D/55	C/27
13. Galleria Blvd/Antelope Creek Rd	С	A/10	C/28	A/10	C/29	A/8	C/28
14. Galleria Blvd/Roseville Pkwy	Е	D/47	<u>F/93</u>	D/45	<u>F/82</u>	D/41	<u>F/93</u>
15. Roseville Pkwy/Creekside Ridge Drive	С	A/8	<u>D/50</u>	A/8	<u>D/47</u>	A/8	<u>D/50</u>
16. Roseville Pkwy/Taylor Rd	D	<u>E/70</u>	D/52	<u>E/66</u>	D/52	<u>E/60</u>	E/55
17. Roseville Pkwy/Sunrise Avenue	Е	C/33	E/70	C/35	E/57	C/33	<u>F/89</u>
20. Eureka Rd/Taylor Rd/I-80 EB Ramps	Е	C/30	E/75	C/30	<u>F/81</u>	C/30	<u>F/99</u>
21. Eureka Rd/Sunrise Avenue	С	D/41	F/94	D/41	F/103	D/41	F/104
23. Douglas Blvd/Harding Blvd	Е	C/26	<u>F/91</u>	C/28	<u>F/96</u>	<u>C/26</u>	E/69
24. Douglas Blvd/I-80 WB Ramps	С	C/21	C/28	B/19	C/33	C/22	C/20
25. Douglas Blvd/I-80 EB Ramps	С	C/28	<u>D/37</u>	C/24	<u>D/37</u>	C/29	<u>D/39</u>
26. Douglas Blvd/Sunrise Avenue	D	D/54	<u>F/254</u>	D/44	<u>F/241</u>	D/43	<u>F/239</u>
29. Rocklin Rd/Granite Drive	С	C/29	F/95	C/28	F/84	C/26	F/101
30. Rocklin Rd/I-80 WB		area					-
Ramps	C	C/23	<u>E/68</u>	C/24	<u>E/63</u>	C/22	<u>D/54</u>
31. Rocklin Rd/I-80 EB Ramps	С	C/30	C/21	C/26	B/20	<u>D/41</u>	C/21
Source: Fehr & Peers, 2015 Notes: Bold and underline font indicate unacceptable operations. Shaded cells indicate a project impact.							
The LOS and average delay in seconds per vehicle are reported.							

Collision Analysis

Caltrans Traffic Accident Surveillance and Analysis System (TASAS) traffic collision data for mainline SR 65 and the ramp connections were compiled for the 3-year period between October 1, 2009 and September 30, 2012.

A total of 247 collisions were reported on the freeway sections in both directions of SR 65, including 3 fatalities. As shown in Table 9, the actual accident rate on SR 65 is lower than the statewide average for a similar type facility. The accident rates for fatal accidents are higher than the statewide average, but the incidents occurred at different locations along the freeway segment. Actual fatal and injury accidents are lower than the statewide average.

During the 3-year period, the following types of accidents occurred on SR 65:

- 124 rear-ends (50 percent)
- 57 hit objects (23 percent)
- 37 sideswipes (15 percent
- 13 overturns (5 percent)
- 8 broadsides (3 percent)
- 5 auto-pedestrian (2 percent)
- 2 other factors (1 percent)
- 1 head on (0.4 percent)

The most frequent collision type (50 percent) is a rear end collision, which is typical of congested conditions. The next most frequent collision types are hit objects and sideswipes. The remaining types of collisions make up less than 12 percent of all collisions.

Table 9. Actual and Average Accident Rates from 10/1/2009 to 9/30/2012								
Direction	<u>Total</u> Accidents	<u>Total</u> Fatalities	Actual Collision Rate			Average Collision Rate		
Northbound	116	0	<u>F</u> <u>F&I</u> <u>Total</u> <u>F</u> <u>F&I</u> <u>To</u>					Total
Southbound	131	3	<u>0.008</u>	0.14	0.38	0.007	0.23	0.66
Total	247	3	0.004	0.14	0.37	0.007	0.23	0.66
Source: Caltr	ans District 3	TASAS Tal	ole B, Octol	ber 1, 2009	to Septe	mber 30, 20)12	
Notes:								
Bold and underline font indicate unacceptable conditions.								
F = Fatalities								
E&I = Fatalit	ies and Iniuri	es						

5. ALTERNATIVES

5A. Viable Alternatives

Build Alternatives

There are two Build alternatives being considered in this project: Alternative 1 (Carpool Lane) and Alternative 2 (General Purpose Lane). These alternatives are shown on the Geometric Approval Drawings in Attachment A. This section summarizes the features that are common to both Build alternatives. Unique features

of each alternative are described in their respective sections. Both Build alternatives described below would:

- Allow for inside highway widening as a future project along SR 65 from north of the Blue Oaks Boulevard interchange to Lincoln Boulevard
- Accommodate the I-80/SR 65 project improvements
- Take into consideration the carpool/HOV lane restrictions and weaving volumes from the carpool/HOV lanes proposed by the I-80/SR 65 project

Structures

The northbound and southbound bridges over Pleasant Grove Creek would need to be widened to accommodate the median widening and auxiliary lanes. Widened bridge structures would be similar to the existing reinforced concrete slab bridges with piles.

A tie-back wall would be needed at the Pleasant Grove Boulevard interchange to accommodate the highway and ramp widening (see Advanced Planning Studies in Attachment D).

Existing box culverts would need to be extended at various locations to accommodate the proposed auxiliary lanes along the corridor. The following culverts would need to be extended:

- Double 72-inch reinforced concrete pipe between Galleria Boulevard and Pleasant Grove Boulevard
- Double 10- by 5-foot RCB between Blue Oaks Boulevard and Sunset Boulevard
- 7- by 5-foot RCB between Whitney Ranch Parkway and Twelve Bridges Drive

Enforcement Areas

California Highway Patrol (CHP) pull-out areas would be provided on each on-ramp adjacent to HOV lanes and ramp metering points. These pull-out areas would be intended to enforce the ramp-meter area of the interchange.

HOV (Bus and Carpool) Lanes

All of the on-ramps for both Build alternatives include a preferential 12-foot-wide HOV lane, except for the Pleasant Grove Boulevard Northbound loop on-ramp, the Blue Oaks Boulevard Northbound Loop On-ramp, and the Sunset Boulevard southbound loop on-ramp. The ingress to the HOV lanes is standard on all ramps.

Ramp Metering

Accepting the recommendation from the Value Analysis (VA) study (CH2M, 2015), both Build alternatives would include ramp metering modifications for the slip onramps to a 2+1 configuration (two metered lanes plus one carpool preferential lane) and a 1+1 configuration (one metered general purpose lane plus one carpool preferential lane) for the loop on-ramps. These modifications, which would be constructed along SR 65 from the Galleria Boulevard interchange to Lincoln Boulevard, where not already planned by another project. The southbound Pleasant Grove Boulevard slip and loop on-ramps, Blue Oaks Boulevard slip and loop on-ramps, and Lincoln Boulevard slip on-ramp would be modified to include these ramp metering changes. Table 10 summarizes ramp metering modification locations, by project.

Park-and-Ride Facilities

There are several existing park-and-ride facilities near the proposed project area that are enroute to the SR 65 corridor, including the following:

- Foothills Boulevard and Junction Boulevard (California Family Fitness) 25 parking spaces available
- 1000 Pleasant Grove Boulevard (Highland Crossing Shopping Center) 25 parking spaces available
- Pleasant Grove Boulevard and Michener Drive (Mahany Park) 42 parking spaces available
- Galleria Circle and West Drive (Galleria Transfer Point) 50 parking spaces available

Table 10. SR 65 Ramp Configuration							
				Proposed			
		Existing		(Alternatives 1 and 2)			
	Ramp	Lanes	HOV	Lanes	HOV		
	Stanford Ranch Rd ^a	1	No	3	Yes		
	Pleasant Grove Blvd	2	No	2	No		
	Blue Oaks Blvd	1	No	2	No		
Northbound	Sunset Blvd EB	2	Yes	2	Yes		
Northbound	Sunset Blvd WB	2	Yes	2	Yes		
	Whitney Ranch Pkwy EB ^b	Not Applicable		2	Yes		
	Whitney Ranch Pkwy WB ^c	Not Applicable		2	Yes		
	Twelve Bridges Dr ^d	2	No	3	Yes		
	Lincoln Blvd	2	No	3	Yes		
	Twelve Bridges Dr	2	No	2	No		
	Placer Pkwy WB ^c	Not Applic	able	2	Yes		
	Placer Pkwy EB ^b	Not Applic	able	2	Yes		
	Sunset Blvd WB	2	Yes	2	No		
Southbound	Sunset Blvd EB	3	Yes	3	Yes		
	Blue Oaks Blvd WB	1	No	2	Yes		
	Blue Oaks Blvd EB	2	Yes	3	Yes		
	Pleasant Grove Blvd WB	2	Yes	2	Yes		
	Pleasant Grove Blvd EB	2	No	3	Yes		
	Galleria Blvd ^e	1	No	3	Yes		

• Stanford Ranch Road and Five Star Boulevard – 35 parking spaces available

Table 10. SR 65 Ramp Configuration							
	Proposed						
	Existi	ng	(Alternatives	1 and 2)			
Ramp	Lanes	HOV	Lanes	HOV			
Source: Fehr & Peers, 2015							
Notes:							
Shading indicates a change from the existing configuratio	n.						
^a To be constructed under the Galleria Boulevard/Stanford	l Ranch Road	l/SR 65 l	Northbound Rar	nps			
Project							
^b To be constructed under the Placer Parkway project							
^c To be constructed under the SR 65/Whitney Ranch Park	way Intercha	nge Proje	ect				
^d . To be constructed under the SR 65/Twelve Bridges Drive Interchange Project							
^e . To be constructed under the I-80/SR 65 Interchange Pha	^e . To be constructed under the I-80/SR 65 Interchange Phase 1 Project						

Right-of-way

All proposed project improvements are anticipated to remain within the existing State right-of-way. Approximately \$100,000 has been estimated for right-of-way for the utility relocations described in the following section. Per the Master Agreement between State and PG&E, the liability will be split 50-50 and local agency's share will be \$50,000 and owner's share will be \$50,000. Right-of-Way Data Sheets for each Build alternative are included in Attachment E.

Utility and Other Owner Involvement

Existing utilities have been approximately located, based on available as-built plans obtained from Caltrans and the local utility companies. Utility A letters were sent out to the following utility owners:

- AT&T
- Comcast
- Consolidated Communications
- Frontier Communications
- PG&E
- Sprint
- Verizon
- Wave Broadband
- Kinder Morgan
- Placer County Water Agency
- City of Roseville
- Electric Lightwave

The following existing utilities have been identified as being within the proposed project limits and are described in the Right-of-Way Data Sheets (see Attachment E).

• PG&E owns utility poles east and west of SR 65 at the Pleasant Grove Creek Bridge. PG&E overhead lines between the poles are anticipated to be protected in place or be temporarily relocated to address potential conflicts with pile-driving activities associated with the bridge widening for both Build alternatives. • City of Roseville Sewer owns a 50-inch-diameter sewer line that runs beneath the Pleasant Grove Creek Bridge. Based on preliminary utility alignment and the existing bridge piers, it is anticipated that the bridge widening will avoid conflicts with the sewer line.

Erosion Control

The draft Storm Water Data Report (Mark Thomas and Company, 2016) was prepared for this project (see Attachment F). Best management practices will be implemented during the construction to meet the water quality discharge requirements under the Storm Water Pollution Prevention Plan. Proposed embankment slopes will be primarily at 4:1 (horizontal:vertical) with the exception of the design exceptions described in the Nonstandard Design Features section below. All graded areas will be vegetated and erosion control measures will be implemented, such as slope rounding, seeding, and planting. Approximately 55 acres of disturbed soil are anticipated for this project. Proposed permanent best management practices include biofiltration strips and swales to treat water quality flow and carry storm runoff. The draft Storm Water Data Report will be finalized upon selection of the preferred alternative.

Noise Barriers

The project area consists of residential subdivisions, a place of worship, schools, a jail, a hospital, a hotel, several commercial uses that do not include apparent outdoor areas of frequent human use, and undeveloped land as identified in the Noise Study Report (ICF International [ICF], 2016a). The residential subdivisions in the study area are generally set back from SR 65 and buffered by commercial use and undeveloped land. Existing traffic noise levels range from 47 to 73 A-weighted equivalent sound level (dBA Leq[h]) at modeled receiver locations. Predicted worst-case traffic noise levels range from 51 to 76 dBA Leq (h) for Design Year No Build conditions and 52 to 77 dBA Leq(h) for Design Year Build conditions.

Traffic noise levels under Design Year conditions are predicted to approach or exceed the noise abatement criteria for six land uses adjacent to SR 65 including: The Placer County Jail (institutional use), Placer Center for Health, the Western Sierra Collegiate Academy, Rocklin Academy Gateway, and Creekside Church. However, there are no areas of frequent outdoor human use associated with these locations. In accordance with 23 Code of Federal Regulations (CFR) 772, noise abatement is considered only for areas of frequent human use that would benefit from a lower noise level. Therefore, noise abatement was not considered.

Interim Improvements

Because of funding constraints, the proposed project considers implementing phased improvements. The proposed interim phase for both Build alternatives would construct northbound and southbound auxiliary lanes from Galleria Boulevard/ Stanford Ranch Road to Pleasant Grove Boulevard on SR 65. In addition, the proposed project would widen SR 65 from four to six lanes with one general purpose lane southbound and northbound from north of Galleria Boulevard/Stanford Ranch Road to Blue Oaks Boulevard.

Any potential phased improvements are being considered/sequenced in coordination with the planned phased improvements for the I-80/SR 65 Interchange Improvements Project. The I-80/SR 65 Interchange Improvements Project is currently in the design

phase and is being completed by the PCTPA. The proposed geometrics have been coordinated with the SR 65 Capacity and Operational Improvements Project to provide appropriate and contiguous improvements along the SR 65 corridor.

Cost Estimate

The roadway, structure, and utility costs for the Alternatives 1, Carpool Lane and Alternative 2, General Purpose Lane are summarized in Table 11.

Table 11. Preliminary Project Costs	Table 11. Preliminary Project Costs for Ultimate Condition							
		Alternative 2 General						
Item	Alternative 1 Carpool Lane	Purpose Lane						
Roadway	\$49,418,400	\$48,248,600						
Structure	\$2,063,000	\$2,063,000						
Utilities	\$50,000	\$50,000						
Total	\$51,532,000	\$50,362,000						

Attachment G provides a full preliminary cost estimate for each alternative.

Alternative 1: Carpool Lane

In addition to the features that are common to both Build alternatives, this alternative adds a 12-foot-wide carpool/HOV lane in the southbound direction of SR 65 in the median from the Blue Oaks Boulevard interchange to north of Galleria Boulevard/Stanford Ranch Road. The carpool/HOV lane would connect to the carpool/HOV lanes proposed as part of the I-80/SR 65 Interchange Improvements project.

The separate I-80/SR 65 Interchange Improvements project will add a third lane in each direction of SR 65 from I-80 to Pleasant Grove Boulevard. This SR 65 Capacity and Operational Improvements project alternative would add one 12-foot general purpose lane through the Pleasant Grove Boulevard interchange, to create a third lane on SR 65 in both directions from I-80 to Blue Oaks Boulevard. This alternative would also add an auxiliary lane in each direction of SR 65 from the Galleria Boulevard interchange to the Pleasant Grove Boulevard interchange, from the Blue Oaks Boulevard interchange to the Sunset Boulevard interchange, and from the Whitney Ranch Parkway interchange to the Twelve Bridge Drive interchange.

Alternative 2: General Purpose Lane

In addition to the features that are common to both Build alternatives, this alternative would add a 12-foot-wide general purpose lane in the southbound direction of SR 65 from the Blue Oaks Boulevard interchange to the Galleria Boulevard/Stanford Ranch Road off-ramp. The separate I-80/SR 65 Interchange Improvements project will add a third lane in each direction of SR 65 from I-80 to Pleasant Grove Boulevard. For added capacity on southbound SR 65, as recommended by the VA study, this alternative also includes an additional general purpose lane from the Blue Oaks Boulevard slip on-ramp to the Pleasant Grove Boulevard loop on-ramp. On northbound SR 65, a 12-foot general purpose lane would be added through the Pleasant Grove Boulevard interchange. These improvements would result in a third lane in both directions of SR 65 from I-80 to Blue Oaks Boulevard.

This alternative would also add an auxiliary lane on SR 65 from the Galleria Boulevard/Standard Ranch Road interchange to the Pleasant Grove Boulevard interchange; and in both directions of SR 65 from the Blue Oaks Boulevard interchange to the Sunset Boulevard interchange, and from Whitney Ranch Parkway interchange to the Twelve Bridges Drive interchange.

Alternative 3 (No Build Alternative)

The No Build Alternative is the basis for comparison of the Build Alternatives. It satisfies the statutory requirements under CEQA and NEPA for an alternative that does not include any new action or project beyond what is already committed. The No Build Alternative represents the state and local transportation system in its current condition. It includes implementation of programs or projects projected in RTPs that have identified funds for implementation and that are expected to be in place by 2040; it also reflects major planned land use changes.

The No Build Alternative includes programs and projects identified in the SACOG financially constrained project list in the 2035 Metropolitan Transportation Plan/Sustainable Communities Strategy (SACOG 2012) and input from the I-80/ SR 65 PDT regarding projects that would be built by the Design Year.

Under the No Build Alternative, the proposed project would not be implemented. The I-80/SR 65 Interchange Improvement project would be constructed starting in 2017. The I-80/SR 65 Interchange Improvement project would be in place with added HOV direct connectors in each direction between I-80 and SR 65, eastbound I-80 to northbound SR 65 flyover connector, southbound SR 65 to eastbound I-80 flyover connector, widening the East Roseville Viaduct, replacing the Taylor Road overcrossing, and widening southbound SR 65 to westbound I-80 and westbound I-80 to northbound SR 65 connectors with added capacity and associated auxiliary lanes and ramp realignment.

Nonstandard Design Features

Caltrans design standards were used to develop the preliminary geometrics within State right-of-way. A summary of exceptions to mandatory and advisory design standards is in included in Attachment H. Four design standards (at the locations listed below) will need an exception.

The exceptions to Caltrans advisory design standards are as follows:

A. Advisory Design Exception Feature 1

Non-standard Feature: Superelevation Transition

Location 1: Blue Oaks Boulevard northbound loop on-ramp (B1) will have a runoff length of 166.67 feet.

The standard runoff length for a 10 percent superelevation rate along a two-lane ramp is 240 feet.

Location 2: Pleasant Grove Boulevard southbound off-ramp (P3) will have a runoff length of 223 feet

The standard runoff length for a 12 percent superelevation rate along a two-lane ramp is 300 feet

Location 3: Pleasant Grove Boulevard southbound off-ramp (P3) will have a runoff length of 186 feet

The standard runoff length for a 10 percent superelevation rate along a two-lane ramp is 210 feet

A standard design would require substantial reconstruction of the ramp intersection including both ramp structures and the northbound exit lane, resulting in right of way impacts and added cost.

B. Advisory Design Exception Feature 2

Non-standard Feature: Side Slope Standards

Location 1: Galleria Boulevard off-ramp from STA 164+00 to 171+50 will have a side slope steeper than 4:1 (H:V).

For new construction, widening, or where slopes are otherwise being modified, embankment (fill) slopes should be 4:1 or flatter.

Location 2: SR 65 – southbound direction from STA 191+00 to 202+00 will have a side slope as steep as 2:1 or flatter.

Location 2: SR 65 – NB direction from STA 191+00 to 200+00 will have a side slope as steep as 2:1 or flatter.

For new construction, widening, or where slopes are otherwise being modified, embankment (fill) slopes should be 4:1 or flatter.

Location 3: SR 65 – southbound direction from STA 241+50 to 248+00 will have a side slope as steep as 2:1 or flatter.

For new construction, widening, or where slopes are otherwise being modified, embankment (fill) slopes should be 4:1 or flatter.

Each nonstandard location is steeper than a standard 4:1 to avoid right-of-way and environmental impacts, similar to existing conditions. The current design improvements remain within existing State right-of-way throughout the entire project limits.

The exceptions to Caltrans mandatory design standards are as follows:

A. Mandatory Design Exception Feature 1

Location A: The proposed shoulder width of the inside shoulder along southbound SR 65 at the Pleasant Grove overcrossing from STA 218+50 to 219+50 will be \pm .9 feet

Left paved shoulder width should be 10 feet for six or more lanes

Location B: The proposed shoulder width of the inside shoulder along southbound SR 65, at the Blue Oaks Boulevard Overcrossing from STA 269+30 to 270+30 will be 9 feet \pm .

Left paved shoulder width should be 10 feet for six or more lanes

Location C: The proposed shoulder width of the inside shoulder along the Blue Oaks southbound off-ramp Overcrossing from STA 273+90 to 274+40 will be 9 feet \pm .

Left paved shoulder width should be 10 feet for six or more lanes

The three locations mentioned above are physically constrained by the existing bridge column. Providing a standard design would require outside widening, impacting the SB on ramps of the Pleasant Grove Boulevard and Blue Oaks Boulevard interchanges. The required ramp reconstruction and ground anchor walls would be cost prohibitive.

A. Mandatory Design Exception Feature 2

Curve C24 along the Blue Oaks Boulevard northbound loop on-ramp ("B1" Line) has a radius of 159 ft with a non-standard superelevation rate of 10%.

The standard superelevation rate for a 159' curve radius is 12%.

A standard design would require increasing the tangent runoff length on either side of the curve to provide adequate runoff for a 12% superelevation transition. Providing this length would impact the Blue Oaks Boulevard overcrossing and negatively impact operations and safety of the freeway and interchange.

Ramp Metering

The proposed ramp metering is common to both Build alternatives. Table 12 shows the existing and proposed ramp configuration. The table includes number of ramp lanes and HOV lane restrictions.

Table 12 SR65 Ramp Configuration							
	Ramp		sting	Proposed			
	Timp	Lanes	HOV	Lanes	HOV		
	Stanford Ranch Rd	1	No	3	Yes		
	Pleasant Grove Blvd	2	No	2	No		
	Blue Oaks Blvd	1	No	2	No		
Northbound	Sunset Blvd Eastbound	2	Yes	2	Yes		
1 (01010 0 0 0 0 0	Sunset Blvd Westbound	2	Yes	2	Yes		
	Whitney Ranch Pkwy Eastbound ²	n	/a	2	Yes		
	Whitney Ranch Pkwy Westbound ³	n/a		2	Yes		
	Twelve Bridges Dr ⁴	2	No	3	Yes		

03-Pla-65-PM6.5/12.8 SR 65 Capacity and Operational Improvements

Lincoln Blvd	2	No	3	Yes
Twelve Bridges Dr	2 No		2	No
Placer Pkwy Westbound ³	n/a		2	Yes
Placer Blvd Eastbound ²	r	n/a	2	Yes
Sunset Blvd Westbound	2	Yes	2	No
Sunset Blvd Eastbound	3	Yes	3	Yes
Blue Oaks Blvd Westbound	1	No	2	Yes
Blue Oaks Blvd Eastbound	2	Yes	3	Yes
Pleasant Grove Blvd Westbound	2	Yes	2	Yes
Pleasant Grove Blvd Eastbound	2	No	3	Yes
Galleria Blvd⁵	1	No	3	Yes
	Lincoln Blvd Twelve Bridges Dr Placer Pkwy Westbound ³ Placer Blvd Eastbound ² Sunset Blvd Westbound Sunset Blvd Eastbound Blue Oaks Blvd Westbound Blue Oaks Blvd Eastbound Pleasant Grove Blvd Westbound Pleasant Grove Blvd Eastbound Galleria Blvd ⁵	Lincoln Blvd2Twelve Bridges Dr2Placer Pkwy Westbound³rPlacer Blvd Eastbound²rSunset Blvd Westbound2Sunset Blvd Eastbound3Blue Oaks Blvd Westbound1Blue Oaks Blvd Eastbound2Pleasant Grove Blvd Westbound2Pleasant Grove Blvd Eastbound2Galleria Blvd⁵1	Lincoln Blvd2NoTwelve Bridges Dr2NoPlacer Pkwy Westbound³n/aPlacer Blvd Eastbound²n/aSunset Blvd Westbound2YesSunset Blvd Eastbound3YesBlue Oaks Blvd Westbound1NoBlue Oaks Blvd Eastbound2YesPleasant Grove Blvd Westbound2YesPleasant Grove Blvd Eastbound2NoGalleria Blvd⁵1No	Lincoln Blvd2No3Twelve Bridges Dr2No2Placer Pkwy Westbound ³ n/a2Placer Blvd Eastbound ² n/a2Sunset Blvd Westbound2Yes2Sunset Blvd Eastbound3Yes3Blue Oaks Blvd Westbound1No2Blue Oaks Blvd Eastbound2Yes3Pleasant Grove Blvd Westbound2Yes2Pleasant Grove Blvd Eastbound2No3Galleria Blvd ⁵ 1No3

1. To be constructed under the Stanford Ranch Road/SR65 NB Ramp Project

2. To be constructed under the Placer Parkway Project

3. To be constructed under the SR65/Whitney Ranch Interim Interchange project

4. To be constructed under the SR65/Twelve Bridges Drive Interchange project

5. To be constructed under the I-80/SR65 Interchange Phase 1 project

Source: Fehr & Peers, 2015

Ramp meter installation will be provided under separate projects for the Stanford Ranch Road/Galleria Boulevard, Whitney Ranch Parkway/Placer Parkway, and Twelve Bridges Drive interchanges. In the northbound direction, the Blue Oaks Boulevard on-ramp would be widened to provide an additional lane for storage. In the southbound direction, widening for an HOV preferential lane would also be provided at Lincoln Boulevard, Blue Oaks Boulevard westbound, and Pleasant Grove Boulevard eastbound on-ramps.

At the Sunset Boulevard westbound on-ramp, design year demand volume would increase such that a second lane of storage would be needed to prevent ramp meter queues from extending onto the local street. As a result, the existing HOV preferential lane would be converted to a general purpose lane.

At Blue Oaks Boulevard, widening for a third lane to maintain the HOV preferential lane is not feasible due to the geometry of the loop ramp. At the Blue Oaks Boulevard eastbound on-ramp, the ramp would be widened to provide a second general purpose lane for storage.

5B. Rejected Alternatives

The following alternatives were considered and rejected by the PDT:

• **Build Alternative with Full Carpool Lane** – This alternative would add a 12-foot-wide carpool/HOV lane in the median and an auxiliary lane in each

direction of SR 65 from Galleria Boulevard/Stanford Ranch Rd interchange to Lincoln Boulevard. The PDT reviewed and rejected the alternative because of the low demand for HOV lanes north of Blue Oaks Boulevard interchange.

- **Build Alternative with Mix Flow to Bus/Carpool Conversion** This alternative would convert an existing mixed-flow lane for carpool/HOV use within the proposed project limits. The alternative was reviewed and rejected by the PDT as infeasible because the highway is a four-lane facility (two lanes in each direction) and the low demand for HOV lanes north of Blue Oaks Boulevard.
- **Reversible Lanes** This alternative would add one or two reversible lanes in the median of SR 65, generally between the Blue Oaks Boulevard and Galleria Boulevard/Stanford Ranch Road interchanges. The motivation for reversible lanes, in general, is to minimize the pavement required by allowing vehicles in both directions to use the reversible median lanes, by reversing the direction of flow twice a day (at least) for the peak direction. Operations of reversible lanes are generally controlled with a series of gates, moveable and static barriers, and/or delineators. Reversible lanes are relatively uncommon, although they are used regularly on the Golden Gate (San Francisco) and Coronado (San Diego) bridges, and at times on the I-15 Express Lanes in San Diego. Assembly Bill (AB) 2542 requires consideration of reversible lanes.

A reversible lanes alternative was evaluated for SR 65, but determined to be infeasible for several reasons. First, reversible lanes work best when volumes are unbalanced in the peak period (much higher in one direction). For SR 65, 2040 peak hour volumes are only 50 to 55 percent in the peak direction (nearly balanced). Adding reversible lanes would only help traffic in one direction. Second, reversible lanes are typically implemented on extended segments of freeway, especially where there is limited access (at bridges or express lanes). The SR 65 corridor is a relatively short segment with closely-spaced interchanges, including the system interchange at I-80. Finally, construction and maintenance costs would be high with reversible lanes. Some type of barrier infrastructure would be needed in both directions. The wide median would necessitate long access connections between the mainline traffic on both sides. After construction, the maintenance costs and safety risks associated with the twice-daily direction switches would be substantial.

6. CONSIDERATIONS REQUIRING DISCUSSION

6A. Hazardous Waste

The Phase I Initial Site Assessment (ISA) (Blackburn Consulting, Inc., 2014) identified recognized environmental conditions at the site. The ISA was performed in general conformance with ASTM E1527-13 "Standard Practice for Environmental Site Assessments: Phase I Environmental Site Assessment Process." The investigations included a review of aerial photographs and topographic maps for historical uses of the property, and a database search for records of known storage tank sites and known sites of hazardous materials generation, storage, or contamination. The ISA also included a

visual inspection of the proposed project site to evaluate the potential for existing sources of contamination on or nearby the site. The ISA report is included in Attachment I.

Based on the information obtained as part of the ISA, the following conclusions were made:

- No site was identified with known or potential hazardous material issues within or adjacent to the proposed project site that is likely to have an impact on the proposed project.
- The project is not within a rock formation that is likely to include naturally occurring asbestos.
- An aerially deposited lead (ADL) investigation was conducted along SR 65. A total of 66 samples were collected along the northbound shoulders within the top 6 inches and southbound shoulders and median within the top 24 inches of soil. No trace of lead was detected along the northbound lanes and the concentration of total lead vary from 52 to 160 milligrams per kilogram (mg/kg) along the southbound lanes. This is probably because the southbound lanes were the original SR 65, and the northbound lanes were built after leaded gasoline was discontinued. All of results are less than the 1,000 mg/kg concentration at which the soil would be considered contaminated. The Waste Extraction Test was performed on the six samples with the highest total lead concentrations to determine if they exceed the 5 milligrams per liter (mg/L) hazardous waste threshold. The tests results ranged from 3.8 to 15 mg/L; three of the six samples analyzed exhibit soluble lead levels above the 5 mg/L threshold. Of those three samples, two were obtained from one sampling location; the surrounding sampling locations detected lead concentrations below the 50 mg/kg criteria. The sampling location was deemed not representative of the proposed project site. In addition, the regression analysis to predict soluble lead levels indicates the 95 percent UCL for soluble lead levels is below the threshold of 5 mg/L. Therefore, based on the concentrations of total lead and soluble lead and the depth of the proposed improvements, specialized soil management is not warranted. The ADL assessment report is included in Attachment I.

Yellow Traffic Stripe

Yellow traffic stripes may contain heavy metals, such as lead and chromium, at concentrations that exceed the hazardous waste thresholds established by the California Code of Regulations; the stripes may produce toxic fumes when heated. Consequently, removal or disturbance of any yellow traffic striping within the proposed project area will require development of an appropriate lead compliance plan.

Asbestos-containing Material (ACM) and Lead Based Paint (LBP)

The *Hazardous Materials Survey Report* (Entek Consulting, 2014) evaluated the presence of ACM and LBP at the Pleasant Grove Creek bridges. The report concluded that ACM is not present in the concrete that comprises the bridge deck and supporting columns beneath the bridges. Entek Consulting did not observe existing paints or coatings associated with the bridges that would require sampling for LBP.

Although asbestos was not found during the survey, written notification to the California Air Resources Board may be required.

Metal Beam Guardrail Wood Post

If metal beam guardrail wood posts are removed as part of the proposed project, the contractor shall prepare and submit a safety and health work practices plan for handling treated wood waste by an American Board of Industrial Hygene, Certified Industrial Hygienist. Treated wood waste must be disposed of in an approved treated wood waste facility.

6B. Value Analysis

The estimated project cost is above \$50 million; therefore, a VA study is required if federal funding will be used for the proposed project (including right-of-way, construction, and support). A VA study was held at Caltrans District 3 Field Office in Rocklin February 9–12, 2015. Findings from the final VA study (CH2M, 2015) were issued in May 2015. The VA team consisted of representatives from Caltrans, Placer County, and the City of Roseville from multiple disciplines and independent from the project team.

Three VA alternatives were accepted (two with modifications):

- The first alternative concept for both Build alternatives would modify all slip on-ramps to southbound and northbound SR 65 to a 2+1 configuration (two metered lanes plus one carpool preferential lane). All southbound and northbound loop on-ramps would be modified to a 1+1 configuration (one metered lane plus one carpool preferential lane) from Galleria Boulevard to Twelve Bridges Drive. Metering improvements would only be added within the proposed project limits along SR 65 and on-ramps where metering is not already proposed as part of another project.
- 2. The second alternative concept would build upon the General Purpose Lane alternative by adding an additional general purpose lane in the southbound direction from Blue Oaks Boulevard to Galleria Boulevard/Stanford Ranch Road.

After the implementation meeting, the design team modified the second alternative to provide additional capacity. The modified alternative connects the auxiliary lanes on either side of Pleasant Grove Boulevard so that a fourth lane is provided between Blue Oaks Boulevard and Galleria Boulevard. This modification would allow the Galleria Boulevard off-ramp traffic to use two mainline lanes at the Pleasant Grove Boulevard off-ramp rather than be concentrated in just one lane.

3. The third alternative concept would build on the General Purpose Lane alternative by adding an additional general purpose lane in the southbound direction from Blue Oaks Boulevard to Galleria Boulevard/Stanford Ranch Road. In the northbound direction, the proposed general purpose lane would be eliminated north of Galleria Boulevard.

After the implementation meeting, the design team modified this alternative to add an auxiliary lane between each of the interchanges along SR 65 from Galleria Boulevard to Ferrari Ranch Rd, with the following outside widening for the General Purpose Lane alternative:

- Galleria Boulevard to Pleasant Grove Boulevard Northbound four lanes (three general purpose lanes and one auxiliary lane)
- Pleasant Grove Boulevard to Blue Oaks Boulevard Northbound three general purpose lanes
- Blue Oaks Boulevard to Galleria Boulevard Southbound four general purpose lanes

6C. Resource Conservation

Features to reduce wasteful, inefficient, and unnecessary consumption of energy and nonrenewable resources in construction, operations and maintenance of the proposed project will be included wherever possible, including recycling the existing structural sections and concrete structures, such as aggregate base, through provisions in the contract documents. Other measures include recycling structural steel and other steel materials within the proposed project limits, using concrete washout materials on the job site, not idling construction equipment, and adding HOV lanes and HOV bypass lanes to encourage carpooling.

6D. Right-of-way Issues

Right-of-way acquisitions are not anticipated to be necessary to construct the proposed project. A Right of-Way Data Sheet for each alternative can be found in Attachment E.

The utility impacts described in Section 5 will require the permanent relocation of utilities.

6E. Environmental Issues

Caltrans is the lead agency under CEQA, and Caltrans, under authority delegated by Federal Highway Administration (FHWA), and is also the lead agency under NEPA. The project is Categorically Excluded under NEPA. The Mitigated Negative Declaration has been prepared in accordance with Caltrans environmental procedures, as well as State and federal environmental regulations. The attached IS/MND is the appropriate document for the proposal. A draft IS/MND was prepared for this project by the PCTPA, pursuant to CEQA, and is included in Attachment J.

Waters of the United States

The wetland delineation (ICF, 2016b) was performed in accordance with the *Corps of Engineers Wetlands Delineation Manual* (U.S. Army Corps of Engineers [USACE], 1987), the *Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Arid West Region* (USACE, 2008) and the *Minimum Standards for Acceptance of Preliminary Wetlands Delineations* (USACE, 2001). The USACE regulations in 33 CFR 328 were used to determine the presence of waters of the United States other than wetlands. The U.S. Army Corps of Engineers Jurisdictional

Determination Form Instructional Guidebook (USACE, 2007) was consulted in evaluating the jurisdictional status of the various waterbodies existing within the study area. The *National Wetland Plant List* (USACE, 2016) was used to determine the wetland indicator status of species observed in the study area.

Of the approximately 589 acres of study area, 19.359 acres of water features were mapped, including the following:

- 2.786 acres of vernal pools
- 4.101 acres of depressed seasonal wetlands
- 8.807 acres of emergent wetlands
- 0.517 acre of riparian scrub wetlands
- 1.198 acres of perennial streams
- 0.683 acre of ephemeral streams
- 1.267 acres of drainage ditches

Table 13 summarizes the mitigation agreements that will be implemented during the project to ensure that the proposed project minimizes effects on wetlands and other waters of the United States within and adjacent to the construction area.

Table 13. Ave	vidance and Minimization Efforts and Compensatory Mitigation
Avoidance and	d Minimization Efforts
Measure	Description of Measure
Measure 1:	Install Fencing and/or Flagging to Protect Biological Resources
Measure 2:	Conduct Mandatory Environmental Awareness Training for Construction Personnel
Measure 3:	Retain a Qualified Biologist to Conduct Periodic Monitoring during Construction in Sensitive Habitat
Measure 4:	Protect Water Quality and Minimize Sedimentation Runoff in Wetlands and Other Waters
Measure 7:	Avoid and Minimize Potential Indirect Impacts on Vernal Pool Fairy Shrimp and Vernal Pool Tadpole Shrimp Habitat
Measure 9:	Provide Escape Ramps for Wildlife and Inspect Pits and Trenches Daily
Measure 10:	Conduct a Pre-Construction Survey for Northern Western Pond Turtle and Exclude Turtles from the Work Area
Measure 11:	Conduct Pre-Construction Surveys for Burrowing Owl and Establish Exclusion Zones, if Necessary
Measure 12:	Conduct Pre-Construction Surveys for Swainson's Hawk and Establish Exclusion Zones, if Necessary
Measure 13:	Conduct Vegetation Removal during the Non-Breeding Season and Conduct Pre- Construction Surveys for Nesting Migratory Birds and Raptors
Measure 14:	Conduct Occupancy Surveys for California Black Rail and Implement Avoidance Measures, if Necessary
Measure 15:	Modify Existing Structures during the Non-Breeding Season for Purple Martin and Other Structure-Nesting Migratory Birds or Implement Exclusion Measures to Deter Nesting
Measure 16:	Conduct Pre-Construction Surveys for Roosting Bats and Implement Protection Measures
Measure 17:	Avoid and Minimize the Spread of Invasive Plant Species during Project Construction
Compensatory	Mitigation
Measure 5:	Compensate for the Placement of Permanent Fill into Wetlands
Measure 6:	Compensate for the Placement of Permanent Fill into Waters of the United States/Waters of the State

Table 13. Avoidance and Minimization Efforts and Compensatory Mitigation			
Avoidance and Minimization Efforts			
Measure	Description of Measure		
Measure 8:	Compensate for Direct and Indirect Impacts on Vernal Pool Fairy Shrimp and Vernal		
Pool Tadpole Shrimp Habitat			
Source: ICF International			

Floodplains

Encroachment on existing FEMA Floodplains have been evaluated and documented in the project Preliminary Drainage Report (PDR). The project crosses FEMA defined 100-year floodplain for:

Pleasant Grove Creek Tributary 1

Pleasant Grove Creek

Orchard Creek Tributary 2

Orchard Creek Tributary 2-1

Orchard Creek North Branch

Orchard Creek

The hydrologic and hydraulic analysis of the cross culverts involved demonstrated that they are capable of passing the 50-year or 100-year event without overtopping of the adjacent roadway.

Endangered Species

The proposed project has the potential to affect two federally listed wildlife species, vernal pool fairy shrimp and vernal pool tadpole shrimp. Because the project is likely to result in direct modification of vernal pool fairy shrimp and vernal pool tadpole shrimp habitat i.e. permanent and/or temporary fill and/or excavation, the project may affect, and is likely to adversely affect vernal pool fairy shrimp and vernal pool tadpole shrimp. The minimization and avoidance measure described in Table 12 above are intended to mitigate some of these impacts.

Air Quality Conformity

The Air Quality Study Report (ICF, 2016c) identifies several impacts that could result from implementing the proposed. Each project alternative is fully compatible with the design concept and scope described in the current 2036 Placer County RTP (PCTPA, 2016). Table 14 summarizes the impacts, mitigation measures, and significance conclusions discussed in the Air Quality Study Report.

Table 14. Air Quality Study	Report Summary	
		Avoidance, Minimization and
Build Alternatives	Impacts	Mitigation Measures
AQ-1: Conformity with the	The complete project is included in the	None required
RTP with the State	regional emissions and conformity analysis	
Implementation Plan	for the 2036 MTP/SCS and 2015–2018	
	MTIP.	

Table 14. Air Quality Study Report Summary					
Build Alternatives	Impacts	Avoidance, Minimization and Mitigation Measures			
AQ-2: Potential Violations of Carbon Monoxide NAAQS or CAAQS	The Build Alternatives are not anticipated to exceed 1- or 8-hour NAAQS or CAAQS for CO.	None required			
AQ-3: Potential Violations of PM _{2.5} NAAQS or CAAQS	Placer County is currently classified as a nonattainment area for the federal PM _{2.5} NAAQS. However, due to minimal change in AADT between the No Build and Build Alternatives, the proposed project is determined not be a Project of Air Quality Concern. SACOG's PLCG issued concurrence that the proposed project is not a Project of Air Quality Concern August 9, 2016.	None required			
AQ-4: Potential for Generation of MSAT Emissions	The project is not anticipated to have meaningful impacts on traffic volumes, thus based on FHWA's 2012 MSAT guidance, this project is considered to have No Meaningful Potential MSAT Effects, and a quantitative analysis of MSAT emissions is not required.	None required			
AQ-5: Generation of Operation-related Emissions of O ₃ Precursors, Carbon Monoxide, and Particulate Matter	The project would result in decreases in ROG, NO_X , and CO but minor increases in PM_{10} and $PM_{2.5}$ between existing (2012) and design year (2040) conditions. The project would also result in increases in ROG, NO_X , CO, PM_{10} , and $PM_{2.5}$ emissions between the No Build and Build alternatives.	None required			
AQ-6: Potential Temporary Increase in O ₃ Precursors (ROG and NO _x), CO, and Particulate Matter Emissions during Grading and Construction Activities	The project would result in temporary increases in O_3 precursors, CO, PM ₁₀ , and PM _{2.5} during construction.	Addressed by construction- related PM_{10} emission minimization measures in Caltrans Standard Specifications Section 14			
AQ-7: Potential for Generation of GHG Contaminant Emissions	The project would result in minor increases in GHG emissions during construction and long-term operation. Operational emissions increases are a result of background growth in VMT between the existing (2012) and design (2040) years and increased VMT between the No Build and Build alternatives.	GHG reduction strategies identified in Chapter 3 of the Air Quality Conformity Report contained in the draft IS/MND (ICF, 2016d)			
Notes:CAAQS =California AmCO =carbon monoxGHG =greenhouse gaMSAT =mobile sourceMTIP =Metropolitan TMTP =Metropolitan TNAAQS =National ambiNOx =nitrogen oxide	bient Air Quality Standards ide s air toxics Fransportation Improvement Program Fransportation Plan ent air quality standards s				

Table 14	. Ai	r Quality Study	Report Summary			
				Avoidance, Minimization and		
Buil	d Al	lternatives	Impacts	Mitigation Measures		
O ₃	=	ozone				
PLCG	=	Project Level	Conformity Group			
PM_{10}	=	particles of 10	particles of 10 micrometers or smaller			
PM _{2.5}	=	particles of 2.5	micrometers and smaller			
ROG	=	reactive organi	c compounds			
RTP	=	2035 Placer Co	ounty Regional Transportation Plan			
SACOG	=	Sacramento An	rea Council of Governments			
SCS	=	Sustainable Co	ommunities Strategy			
VMT	=	vehicle miles t	ravelled			

Cultural Resources

The Historical Property Survey Report (HPSR) and Archaeological Survey Report (ASR) concluded that there are no cultural resources that are listed or are eligible for listing in the National Register of Historic Places (NRHP) within the Area of Potential Effect (APE). Also there are no previously unevaluated cultural resources present within the APE. All previously recorded resources within the APE have since been destroyed or displaced by modern development and original highway construction and therefore no longer exist within the project limits.

6G. Title VI Considerations

All considerations under Title VI of the Civil Rights Act of 1964 and related statutes have been included in this project. Caltrans' commitment to upholding the mandates of Title VI is evidenced by its Title VI Policy Statement, signed by the Director.

6H. Noise Abatement Decision Report

This section represents the Noise Abatement Decision Report, which:

- Is an evaluation of the reasonableness and feasibility of incorporating noise abatement measures into this project;
- Constitutes the preliminary decision on noise abatement measures to be incorporated into the Draft Environmental Document; and
- Is required for Caltrans to meet the conditions of Title 23 Code of Federal Regulations, Part 772 in accordance with the Federal Highway Administration noise standards.

The Noise Study Report (ICF, 2016a) was approved by Kendall Schinke, Chief Environmental Management M1 Branch on February 22, 2016.

The project area consists of residential subdivisions, a church, schools, a jail, a hospital, a hotel, several commercial uses that include no apparent outdoor areas of frequent human use, and undeveloped land. The residential subdivisions in the study area are generally set back from SR 65 and buffered by commercial use and undeveloped land. In accordance to 23 CFR 772, noise abatement is considered only for areas of frequent human use that would benefit from a lower noise level. Because

the traffic noise impacts are not predicted to occur in areas where there is frequent human use, noise abatement was not considered for this project.

6I. Fish Passage

The SR 65 corridor includes numerous crossings over permanent and seasonal waterways. Those crossings are generally classified as either bridges or culverts. Typical culvert design of the crossing extension due to highway widening would take passage of aquatic organisms into consideration. The crossing design would be in conformance with California Department of Fish and Wildlife and NOAA Fisheries requirements.

7. OTHER CONSIDERATIONS AS APPROPRIATE

7A. Public Hearing Process

A public workshop was conducted on July 24, 2014, to review the project need preliminary goals, preliminary alternative concepts, and schedule.

The IS/MND and the DPR will be available for public review and comment, and a public hearing will be held.

7B. Route Matters

An updated Freeway Agreement is not required for SR 65 within the proposed project limits.

7C. Permits

Table 15 lists the permits that are anticipated to be required prior to construction of the proposed improvements project:

Table 135. Anticipated Approvals, Permits, and Coordination				
Agency	Permit/Approval	Status		
U.S. Fish and Wildlife Service	Section 7 consultation for threatened and endangered species.	Formal consultation for impacts on vernal pool branchiopod species will need to be completed before the PA&ED milestone can be met.		
USACE Sacramento District	Section 404 Nationwide Permit for filling or dredging waters of the United States.	Pending completion of the PS&E phase of the process.		
Federal Highways Administration	Executive Order 11990: Protection of Wetlands	Pending completionin the PS&E phase of the process		
Federal Highways Administration	Executive Order 13112: Prevention and Control of Invasive Species	Pending completion in the PS&E phase of the process		
Central Valley Regional Water Quality Control Board	Section 401 Water Quality Certification. Waste Discharge Permit Review and approval of storm water discharge treatments.	Pending completion in the PS&E phase of the process.		
Central Valley Regional Water Quality Control Board	Section 402 National Pollutant Discharge Elimination System.	Pending completion of the PS&E phase of the process.		
California Department of Fish and Wildlife	Section 1602 Lake or Streambed Alteration Agreement may be needed for crossing the tributaries of Orchard	Pending completion in the PS&E phase of the process.		

Table 135. Anticipated Approvals, Permits, and Coordination				
Agency	Permit/Approval	Status		
	Creek			
California Department of Fish and Wildlife	California Fish and Game Code Sections 3503 and 3503.5: protection of birds and raptors	Pending completion in the PS&E phase of the process		
California Department of Fish and Wildlife	California Fish and Game Code Sections 3511, 3513, 4700 and 5050: fully protected species	Pending completion in the PS&E phase of the process		
Caltrans	Encroachment permit for construction of improvements within State right-of- way.	Pending completion of the PS&E phase of the process.		

7D. Cooperative Agreements

The project is a PCTPA lead effort. The existing cooperative agreement between the PCTPA and the State of California was executed on April 16, 2013, and it covers all work including the PA&ED. A separate design and construction cooperative agreement will be executed prior to construction.

Any additional required cooperative agreements will be in place as needed prior to construction.

7E. Other Agreements

Other agreements are not anticipated to be required.

7F. Transportation Management Plan for Use during Construction

The Transportation Management Plan (TMP) Datasheet (Mark Thomas and Company, 2016) is included as Attachment K. Consistent with Caltrans District 3 policy and procedures, it is expected that construction of the proposed project, especially staging and traffic control systems, would be coordinated closely with the district TMP coordinator. These traffic control systems would include appropriate work zone measures, including extinguishable message signs and changeable message sign. It is also anticipated that there will be a Construction Zone Enhanced Enforcement Program (COZEEP) in place as part of traffic management during construction, including setting and removal of K-rails. It is expected that no work will be allowed on holiday weekends or the Friday preceding holiday weekends.

The alternatives considered in this report cannot be constructed without traffic impacts, primarily due to driver curiosity, construction area signs and controls. These impacts can be reduced by implementing a well-planned stage construction/traffic management plan and aggressive public awareness education during construction. It is anticipated that a project this large will require the following traffic control features:

- Temporary striping to shift traffic away from construction zones
- Temporary railing (Type K) to separate construction zones from traffic
- Work-period lane closures (e.g., during pavement removal, pavement delineations, and setting K-rails and pavement conforms)

7G. Staged Construction

Temporary striping will be necessary to shift traffic away from construction zones, with continuous temporary railing (Type K) to separate construction zones from traffic. Work-period lane closures (e.g., while removing delineations and setting K-rails and pavement conforms) would be performed during non-peak traffic hours.

7H. Phased Construction

Recommended Project Phasing:

The SR 65 Capacity and Operational Improvements Project will consider implementing phased improvements to coincide with the approved planning document and phased improvements for the I-80/SR 65 Interchange Improvements Project. The phased improvements would construct auxiliary lanes on SR 65 from Stanford Ranch Road/Galleria Boulevard to Pleasant Grove Boulevard (northbound and southbound). SR 65 will be widened from four to six lanes, with one general purpose lane southbound and northbound from north of Galleria Boulevard/Stanford Ranch Road to Blue Oaks Boulevard.

The PCTPA conducted a sequencing study (T.Y. Lin International, 2015) to determine when and what phases of planned transportation infrastructure projects, using limited funding, should be constructed in the next 10 years to provide the best value. The first phase of the SR 65 Capacity and Operational Improvements Project was identified as the highest ranking Tier 2 project of the freeway improvement projects when considering travel time, traffic congestion, economic development, goods movement, cost effectiveness, traffic safety, and other criteria. Subsequent phases of the proposed project were ranked in the middle of Tier 3, with lower priority than the I-80/SR 65 Interchange Improvements Project Phases 3A, 3B, and 4, and higher priority than the eastbound I-80 auxiliary lane.

7I. Landscape Assessment

A Landscape Assessment Sheet (see Attachment L) was prepared taking into account the SR 65 Aesthetic Corridor Master Plan (Caltrans District 3, 2012). The landscape architecture approach is pending coordination with Caltrans District 3, Landscape.

7J. Accommodation of Oversize Loads

The segment of SR 65 within the proposed project limits will maintain the required minimum height capabilities during freeway operating hours during the proposed project.

7K. Graffiti Control

Placer County is not considered a graffiti-prone area, and no special measures necessary for this project.

8. FUNDING, PROGRAMMING, AND ESTIMATE

8A. Programming

Project design and construction will be locally funded by the SPRTA Regional Transportation and Air Quality Mitigation Fee Program, which includes the county and the cities of Roseville, Rocklin, and Lincoln. However, it has been determined that this project is eligible for federal funding.

Table 16 indicates the proposed capital and support cost for the proposed project; the construction capital cost for the two Build alternatives is included.

Table 16 – Capital and Support Cost									
Fund Source		Fiscal Year Estimate							
20.10.400.610	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
Component				(in tho	usands of	dollars)			
PA&ED Support	300	300	750	400					1,750
PS&E Support				1,150	1,150				2,300
Right-of-way Support				75	75				150
Construction Support						1,500	1,500	500	3,500
Right-of-way Capital						50			50
Construction Capital						5,000	15,000	31,500	51,500
Total	300	300	750	1,625	1,225	6,550	16,500	32,000	59,250

The support cost ratio is 16.8 percent.

8B. Funding

Funding for the proposed project can be summarized as follows:

PA&ED	1,750,000
PS&E	2,300,000
Right of Way Support	150,000
Construction Support	3,500,000
Right of Way Capital	50,000
Construction Capital	51,500,000
Total	\$59,250,000

8C. Preliminary Cost Estimate

A preliminary cost estimate was prepared for each Build alternative (see Attachment G). Both Build alternatives include \$2.06M for structures and \$50,000 for utility relocation costs.

9. SCHEDULE

Table 17 summarizes the schedule of project milestones.

Table 17– Project Milestone Schedule				
Project Milestones	Scheduled Delivery Date			
Program Project	M015	December 2012		
Begin Environmental	M020	February 2015		
Notice of Intent (NOI)	M035	May 2016		
Circulate DPR and DED Externally	M120	November 2016		

Table 17– Project Milestone Schedule				
Project Milestones		Scheduled Delivery Date		
PA&ED	M200	May 2017		
Project PS&E	M380	2017		
Right-of-way Certification	M410	2017		
Ready to List	M460	2018		
Award	M495	2018		
Approve Contract	M500	2018		
Contract Acceptance	M600	2020		
End Project	M800	2020		
Notes:				
DPR = draft project report				
DED = draft environmental document				

10. RISKS

Twenty risks are involved with the proposed project. Seven of the risks are in the design category, 12 are in the environmental category, and 1 is in the right-of-way category. The right-of-way risk is categorized as high because the design exception for nonstandard side slopes has not been approved. These risks would delay the project, add cost to the project, or both, and could result in a funding issue. The risk register is provided in Attachment M.

11. PROJECT REVIEWS

In accordance with the stewardship agreement, the project does not require FHWA approval. The PCTPA and Caltrans Headquarters Design will review this project report, and all comments will be addressed or incorporated. Constructability and safety reviews will also be required and addressed for this project report.

Mike Gunn	Date:
Tim Sobelman	Date:
Rodney Murphy	Date:
Joyce Loftus	Date:
Jeff Pietrzak	Date:
Scott Mann	Date:
Steve Mattos	Date:
Brian Goldman	Date:
	Mike Gunn Tim Sobelman Rodney Murphy Joyce Loftus Jeff Pietrzak Scott Mann Steve Mattos Brian Goldman

12. PROJECT PERSONNEL

Celia McAdam	РСТРА	(530) 823-4030
Luke McNeel-Caird	РСТРА	(530) 823-4033
Matt Brogan	Project Manager Mark Thomas & Company	(916) 381-9100

03-Pla-65-PM6.5/12.8 SR 65 Capacity and Operational Improvements

Zach Siviglia	Project Manager	(916) 381-9100
	Mark Thomas & Company	
Rodney Murphy	Caltrans Special Funded Project Management	(530) 701-1305
Thaleena Bhattal	Caltrans Office of Environmental Management	(530) 741-4597
Brent Massey	Caltrans Structures	
Christine Zdunkiewicz	Caltrans District 3 Traffic Operations	
Jennifer Elwood	CH2M HILL, Inc. – Structures Design	
Ron Milam	Fehr & Peers – Traffic Analysis	(916) 773-1900
Claire Bromund	ICF International –Environmental Coordinator	(916) 737-3000
Dave Palmer	City of Rocklin	(916) 625-5118
Scott Gandler	City of Roseville	(916) 746-5339
Rhon Herndon	City of Roseville	(916) 746-1300
Richard Moorehead	Senior Civil Engineer	(530) 745-7533
	Placer County	
Ray Leftwich	City of Lincoln	(916) 434-2457
Gladys Cornell	Public Outreach	
	AIM Consulting	

13. LIST OF ATTACHMENTS

- A. Attachment A. Geometric Approval Drawings
- B. Attachment B. Transportation Analysis Report
- C. Attachment C. Traffic Analysis Memorandum Phase 1
- D. Attachment D. Advanced Planning Studies
- E. Attachment E. Right-of-Way Data Sheets (DRAFT)
- F. Attachment F. Storm Water Data Report (DRAFT)
- G. Attachment G. Preliminary Cost Estimate
- H. Attachment H. Exceptions to Design Standards (DRAFT)
- I. Attachment I. Initial Site Assessment and Aerially Deposited Lead Assessment
- J. Attachment J. Draft Environmental Document
- K. Attachment K. Transportation Management Plan Checklist and Data Sheet
- L. Attachment L. Landscape Architecture Assessment Sheet (DRAFT)
- M. Attachment M. Risk Register

14. WORKS CITED

Blackburn Consulting, Inc. 2014. Phase I Initial Site Assessment (ISA).

Blackburn Consulting, Inc. 2015. Aerially Deposited Lead (ADL).

California Department of Transportation (Caltrans). 2012. Supplemental Traffic Report. District 3 Office of Freeway Operations.

California Department of Transportation (Caltrans). *State Route 65 Corridor System Management Plan* (CSMP). May.

California Department of Transportation (Caltrans). 2012. SR 65 Aesthetic Corridor Master Plan. District 3.

California Department of Transportation (Caltrans) 2013 Project Study Report-Project Development Support (PSR-PDS) to Request Programming for Capital Support

California Transportation Commission. 2010. 2010 California Regional Transportation Guidelines.

CH2M HILL, Inc. (CH2M). 2015. Advanced Planning Study (APS Report).

CH2M HILL, Inc. (CH2M). 2015. Value Analysis Report.

Entek Consulting. 2014. Hazardous Materials Survey Report.

Fehr and Peers. 2014. I-80/SR 65 Interchange Improvements Transportation Analysis Report. August.

Fehr and Peers. 2015. SR 65 Capacity and Operational Improvements Transportation Analysis Report.

Fehr and Peers. 2016. Traffic Analysis Memorandum for the State Route 65 Capacity and Operations. May.

ICF International (ICF). 2016a. Noise Study Report. January 22.

ICF International (ICF). 2016b. Wetland Delineation Report.

ICF International (ICF). 2016c. Air Quality Study Report. March.

ICF International (ICF). 2016d. Draft Initial Study/Mitigated Negative Declaration (IS/MND).

Mark Thomas and Company. 2016. Storm Water Data Report.

Mark Thomas and Company. 2016. Transportation Management Plan Datasheet.

Placer County Transportation Planning Agency. 2010. 2035 Placer County Regional Transportation Plan.

Sacramento Area Council of Government (SACOG). 2012. 2035 Metropolitan Transportation Plan/Sustainable Communities Strategy.

T.Y. Lin International, 2015. Sequencing Study. Prepared for Placer County Transportation Planning Agency.

U.S. Army Corps of Engineers (USACE). 1987. *Corps of Engineers Wetlands Delineation Manual.*

U.S. Army Corps of Engineers (USACE). 2001. *Minimum Standards for Acceptance of Preliminary Wetlands Delineations*.

U.S. Army Corps of Engineers (USACE). 2007. U.S. Army Corps of Engineers Jurisdictional Determination Form Instructional Guidebook.

U.S. Army Corps of Engineers (USACE). 2008. Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Arid West Region.

U.S. Army Corps of Engineers (USACE). 2016. The National Wetland Plant List.